

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
Construction of Siu Ho Wan Water Treatment Works		1755d	441d	27-Jun-22 A	16-Apr-27	27-Jun-22		55d	74.87%						
Section of the Works (Revised Completion Date)		29d	29d	17-Mar-26	15-Apr-26			0d	0%						
SEW1160	Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc	0d	0d		17-Mar-26*			0d	0%						
SEW1170	Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station, road works and remaining works	0d	0d		17-Mar-26*			0d	0%						
SEW1190	Section 4- Landscape softworks and establishment works	0d	0d		15-Apr-26*			0d	0%						
Section of the Works (Planned Completion Date)		0d	0d	16-Apr-26	16-Apr-26			-30d	0%						
SEW1050	Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc	0d	0d		16-Apr-26			-30d	0%						
Defect Date for Each Section of the Works		808d	441d	29-Jan-25 A	16-Apr-27	29-Jan-25		-30d	45.42%						
SEW1100	Section 1- Construction of Water Treatment Building, Siu Ho Wan Raw Water Booster Pumping Station,Office and Laboratory	365d	243d	01-Sep-25 A	30-Sep-26*	01-Sep-25		-21d	33.42%						
SEW1110	Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc	365d	365d	17-Apr-26	16-Apr-27*			-30d	0%						
SEW1140	Section 3A-Entrustment Works	365d	29d	29-Jan-25 A	28-Feb-26*	29-Jan-25		-31d	92.05%						
Preliminaries, Contractor's Design,Method Statement Subr		60d	0d	01-Jan-25 A	28-Jan-26 A	01-Jan-25	28-Jan-26		100%						
Subcontracting and Procurement		60d	0d	01-Jan-25 A	28-Jan-26 A	01-Jan-25	28-Jan-26		100%						
E&M Equipment Procurement,FAT and Delivery		60d	0d	01-Jan-25 A	28-Jan-26 A	01-Jan-25	28-Jan-26		100%						
MTW1930	Procurement and delivery of Lime system,Polymer System,Chlorine System	60d	0d	01-Jan-25 A	28-Jan-26 A	01-Jan-25	28-Jan-26		100%						
Section 2 of the Works		1494d	81d	27-Jun-22 A	21-Apr-26	27-Jun-22		415d	94.58%						
Water Treatment Building		1432d	76d	27-Jun-22 A	16-Apr-26	27-Jun-22		420d	94.69%						
Architectural Works		243d	56d	28-Jun-25 A	27-Mar-26	28-Jun-25		-28d	76.95%						
S110760.2	Finishing works from +25.0mPD up to +29.5mPD floor for DAF Maintenance Hall-	30d	5d	28-Jun-25 A	04-Feb-26	28-Jun-25		-4d	83.33%						
S110800	Finishing works from +29.5mPD up to +37mPD floor including water tightness test for BAC filter tanks-	25d	5d	05-Nov-25 A	04-Feb-26	05-Nov-25		-16d	80%						
S110820	Finishing works from +32.5mPD to +44mPD floor including water tightness test for DAF tanks	25d	5d	12-Nov-25 A	04-Feb-26	12-Nov-25		-26d	80%						
S110840	Finishing works from+32.5mPD to +39.0mPD and water tightness test for inlet chamber and pre-ozone contact tank	25d	25d	05-Feb-26	01-Mar-26			-4d	0%						
S110880.1	Finishing works from+44.0mPD to +50.5mPD floor including PSA, Ozone Generator and Chemical Room	25d	25d	31-Jan-26	24-Feb-26			-13d	0%						
S110881	Finishing works at roof floor +50.5mPD	60d	25d	09-Nov-25 A	24-Feb-26	09-Nov-25		-11d	58.33%						
S110882	Finishing works of external wall	15d	15d	12-Feb-26	26-Feb-26			1d	0%						
S223170	Construction of planter on the roof	45d	45d	31-Jan-26	27-Mar-26			-27d	0%						
S223200	Installation of external facade	30d	30d	31-Jan-26	10-Mar-26			-12d	0%						
S223205	Installation of vertical greening system	30d	30d	31-Jan-26	10-Mar-26			-12d	0%						
Statutory Submission schedule		1432d	74d	27-Jun-22 A	14-Apr-26	27-Jun-22		-28d	94.83%						
GBP Submission and Approval		180d	20d	30-Nov-25 A	19-Feb-26	30-Nov-25		-24d	88.89%						
S211991	Submission/Review/Approval by PM and FSD - 4th submission (To suit DG)	180d	10d	30-Nov-25 A	09-Feb-26	30-Nov-25		-24d	94.44%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 1 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S212001	4th GBP Approval from FSD	10d	10d	10-Feb-26	19-Feb-26			-24d	0%						
DG Application and Approval		1388d	74d	27-Jun-22 A	14-Apr-26	27-Jun-22		-28d	94.67%	DG Application and Approval					
S210060	DG (Ozone) installation approval - dwg & layout by FSD for WTB	680d	10d	27-Jun-22 A	09-Feb-26	27-Jun-22		-24d	98.53%						
S210065	Design works and re-submission to address FSD's Comment	100d	5d	10-Jul-24 A	04-Feb-26	10-Jul-24		-19d	95%						
S210080	DG application letter - DG store (Oxygen tank) for WTB	16d	16d	10-Feb-26	03-Mar-26			-20d	0%						
S210100	DG acknowledgement and "No objection" letter from FSD	10d	10d	04-Mar-26	14-Mar-26			-20d	0%						
S210140	Vent/425 DG completion inspection for WTB	5d	5d	25-Mar-26	29-Mar-26			-24d	0%						
S210160	DG (Ozone & oxygen tank) - inform FSD for installation completion inspection for WTB	15d	15d	04-Mar-26	18-Mar-26			-13d	0%						
S210180	FS_Certificate (Acceptance memo) for WTB	10d	10d	30-Mar-26	08-Apr-26			-24d	0%						
S210200	FSD issue DG certificate for WTB	10d	10d	30-Mar-26	14-Apr-26			-20d	0%						
FSI/314 for FS Installation Submission		7d	7d	11-Mar-26	17-Mar-26			0d	0%	FSI/314 for FS Installation Submission					
S210120	FS_Form FSI314,FSI501 & As-built dwgs for WTB	7d	7d	11-Mar-26	17-Mar-26			0d	0%						
WSD-Submit Form WWO 542 for Water Supply Application		12d	12d	12-Feb-26	23-Feb-26			-18d	0%	WSD-Submit Form WWO 542 for Water Supply Application					
S210235	WW046 submission to WSD	12d	12d	12-Feb-26	23-Feb-26			-18d	0%						
WSD-Submit Form WWO 542 for FS Water Supply Application		52d	52d	12-Feb-26	04-Apr-26			-18d	0%	WSD-Submit Form WWO 542 for FS Water Supply Application					
S210250	WW046 submission to WSD	12d	12d	12-Feb-26	23-Feb-26			-18d	0%						
S210255	WSD - Received WWO 46 Part V for water certificate issued by WSD	40d	40d	24-Feb-26	04-Apr-26			-18d	0%						
E&M Equipment Installation		214d	76d	02-Jun-25 A	16-Apr-26	02-Jun-25		420d	64.49%	E&M Equipment Installation					
SRGF		91d	51d	15-Oct-25 A	08-Apr-26	15-Oct-25		-17d	43.96%	SRGF					
Backwash System for SRGF		15d	15d	31-Jan-26	20-Feb-26			-6d	0%	Backwash System for SRGF					
S222100	SRGF Backwash pipework, valve & instrument installation-	10d	10d	31-Jan-26	11-Feb-26			-6d	0%						
S222110	SRGF Air Scour Blower, pipework, valve and instrument-	10d	10d	31-Jan-26	11-Feb-26			-6d	0%						
S222120	Interface with Stage 1 for tie-in with the existing Backwash Pumps-	5d	5d	12-Feb-26	20-Feb-26			-6d	0%						
S222130	Availability of Lamella Settler and Supernatant Return System	0d	0d		20-Feb-26			-6d	0%	Availability of Lamella Settler and Supernatant Return System					
SRGF 8 Installation		49d	49d	15-Oct-25 A	01-Apr-26	15-Oct-25		-16d	0%	SRGF 8 Installation					
S222140	Air Scour header, J-riser,Anchor rods,etc	10d	10d	15-Oct-25 A	11-Feb-26	15-Oct-25		-16d	0%						
S222150	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			-16d	0%						
S222160	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			-16d	0%						
S222170	Underdrain backwash and distribution test	3d	3d	07-Mar-26	10-Mar-26			-16d	0%						
S222180	Support Gavel installation	6d	6d	11-Mar-26	17-Mar-26			-16d	0%						
S222190	Sterilization	3d	3d	18-Mar-26	20-Mar-26			-16d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

3 Month Rolling Programme -
January 2026 to March 2026

(sheet 2 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S222200	Quartz Sand installation	7d	7d	21-Mar-26	28-Mar-26			-16d	0%						
S222210	Media backwash and distribution test	5d	5d	27-Mar-26	01-Apr-26			-16d	0%						
SRGF 6 Installation		51d	51d	31-Jan-26	08-Apr-26			-18d	0%	SRGF 6 Installation					
S222220	Air Scour header, J-riser,Anchor rods,etc	10d	10d	31-Jan-26	11-Feb-26			-18d	0%						
S222230	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			-18d	0%						
S222240	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			-18d	0%						
S222250	Underdrain backwash and distribution test	3d	3d	07-Mar-26	10-Mar-26			-18d	0%						
S222260	Support Gavel installation	6d	6d	11-Mar-26	17-Mar-26			-18d	0%						
S222270	Sterilization	3d	3d	18-Mar-26	20-Mar-26			-18d	0%						
S222280	Quartz Sand installation	7d	7d	21-Mar-26	28-Mar-26			-18d	0%						
S222290	Media backwash and distribution test	5d	5d	30-Mar-26	08-Apr-26			-18d	0%						
SRGF 4 Installation		60d	51d	01-Dec-25 A	08-Apr-26	01-Dec-25		-18d	15%	SRGF 4 Installation					
S222300	Air Scour header, J-riser,Anchor rods,etc-	10d	10d	01-Dec-25 A	11-Feb-26	01-Dec-25		-18d	0%						
S222310	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			-18d	0%						
S222320	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			-18d	0%						
S222330	Underdrain backwash and distribution test	3d	3d	07-Mar-26	10-Mar-26			-18d	0%						
S222340	Support Gavel installation	6d	6d	11-Mar-26	17-Mar-26			-18d	0%						
S222350	Sterilization	3d	3d	18-Mar-26	20-Mar-26			-18d	0%						
S222360	Quartz Sand installation	7d	7d	21-Mar-26	28-Mar-26			-18d	0%						
S222370	Media backwash and distribution test	5d	5d	30-Mar-26	08-Apr-26			-18d	0%						
SRGF 2 Installation		60d	51d	01-Dec-25 A	08-Apr-26	01-Dec-25		-18d	15%	SRGF 2 Installation					
S222380	Air Scour header, J-riser,Anchor rods,etc-	10d	10d	01-Dec-25 A	11-Feb-26	01-Dec-25		-18d	0%						
S222390	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			-18d	0%						
S222400	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			-18d	0%						
S222410	Underdrain backwash and distribution test	3d	3d	07-Mar-26	10-Mar-26			-18d	0%						
S222420	Support Gavel installation	6d	6d	11-Mar-26	17-Mar-26			-18d	0%						
S222430	Sterilization	3d	3d	18-Mar-26	20-Mar-26			-18d	0%						
S222440	Quartz Sand installation	7d	7d	21-Mar-26	28-Mar-26			-18d	0%						
S222450	Media backwash and distribution test	5d	5d	30-Mar-26	08-Apr-26			-18d	0%						
SRGF 7 Installation		60d	51d	01-Dec-25 A	08-Apr-26	01-Dec-25		-18d	15%	SRGF 7 Installation					
S222460	Air Scour header, J-riser,Anchor rods,etc	10d	10d	01-Dec-25 A	11-Feb-26	01-Dec-25		-18d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 3 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S222470	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			-18d	0%						
S222480	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			-18d	0%						
S222490	Underdrain backwash and distribution test	3d	3d	07-Mar-26	10-Mar-26			-18d	0%						
S222500	Support Gavel installation	6d	6d	11-Mar-26	17-Mar-26			-18d	0%						
S222510	Sterilization	3d	3d	18-Mar-26	20-Mar-26			-18d	0%						
S222520	Quartz Sand installation	7d	7d	21-Mar-26	28-Mar-26			-18d	0%						
S222530	Media backwash and distribution test	5d	5d	30-Mar-26	08-Apr-26			-18d	0%						
SRGF 1 Installation		60d	51d	01-Dec-25 A	08-Apr-26	01-Dec-25		-18d	15%	→ SRGF 1 Installation					
S222540	Air Scour header, J-riser, Anchor rods, etc	10d	10d	01-Dec-25 A	11-Feb-26	01-Dec-25		-18d	0%						
S222550	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			-18d	0%						
S222560	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			-18d	0%						
S222570	Underdrain backwash and distribution test	3d	3d	07-Mar-26	10-Mar-26			-18d	0%						
S222580	Support Gavel installation	6d	6d	11-Mar-26	17-Mar-26			-18d	0%						
S222590	Sterilization	3d	3d	18-Mar-26	20-Mar-26			-18d	0%						
S222600	Quartz Sand installation	7d	7d	21-Mar-26	28-Mar-26			-18d	0%						
S222610	Media backwash and distribution test	5d	5d	30-Mar-26	08-Apr-26			-18d	0%						
SRGF 3 Installation		91d	51d	01-Dec-25 A	08-Apr-26	01-Dec-25		-18d	43.96%	→ SRGF 3 Installation					
S222620	Air Scour header, J-riser, Anchor rods, etc	10d	10d	01-Dec-25 A	11-Feb-26	01-Dec-25		-18d	0%						
S222630	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			-18d	0%						
S222640	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			-18d	0%						
S222650	Underdrain backwash and distribution test	3d	3d	07-Mar-26	10-Mar-26			-18d	0%						
S222660	Support Gavel installation	6d	6d	11-Mar-26	17-Mar-26			-18d	0%						
S222670	Sterilization	3d	3d	18-Mar-26	20-Mar-26			-18d	0%						
S222680	Quartz Sand installation	7d	7d	21-Mar-26	28-Mar-26			-18d	0%						
S222690	Media backwash and distribution test	5d	5d	30-Mar-26	08-Apr-26			-18d	0%						
SRGF 5 Installation		91d	51d	01-Dec-25 A	08-Apr-26	01-Dec-25		-17d	43.96%	→ SRGF 5 Installation					
S222700	Air Scour header, J-riser, Anchor rods, etc	10d	10d	01-Dec-25 A	11-Feb-26	01-Dec-25		-17d	0%						
S222710	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			-17d	0%						
S222720	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			-17d	0%						
S222730	Underdrain backwash and distribution test	3d	3d	07-Mar-26	10-Mar-26			-17d	0%						
S222740	Support Gavel installation	6d	6d	11-Mar-26	17-Mar-26			-17d	0%						

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S222750	Sterilization	3d	3d	18-Mar-26	20-Mar-26			-17d	0%						
S222760	Quartz Sand installation	7d	7d	21-Mar-26	28-Mar-26			-17d	0%						
S222770	Media backwash and distribution test	5d	5d	30-Mar-26	08-Apr-26			-17d	0%						
Inlet Valve Chamber		36d	36d	31-Jan-26	17-Mar-26			-7d	0%						
S221000	Inlet Valve Chamber Mechanical Installation-	30d	30d	31-Jan-26	10-Mar-26			-7d	0%						
S221010	Inlet Valve Chamber Electrical Installation	21d	21d	21-Feb-26	17-Mar-26			-7d	0%						
POCT		55d	55d	31-Jan-26	13-Apr-26			-16d	0%						
S221020	POCT Mechanical Installation (sidestream pump, gas valve train,etc)-	30d	30d	31-Jan-26	10-Mar-26			-1d	0%						
S221030	POCT Penstock installation and testing-	30d	30d	31-Jan-26	10-Mar-26			-16d	0%						
S221040	POCT Electrical Installation-	25d	25d	11-Mar-26	13-Apr-26			-16d	0%						
IOCT		45d	45d	31-Jan-26	27-Mar-26			-16d	0%						
S221050	IOCT Mechanical Installation (sidestream pump, gas valve train,etc)-	30d	30d	31-Jan-26	10-Mar-26			-16d	0%						
S221060	IOCT Penstock installation and testing-	30d	30d	31-Jan-26	10-Mar-26			-16d	0%						
S221070	IOCT Electrical Installation-	15d	15d	11-Mar-26	27-Mar-26			-16d	0%						
PSA and Ozone System		42d	42d	31-Jan-26	24-Mar-26			-12d	0%						
S221080	PSA installation	21d	21d	31-Jan-26	27-Feb-26			-7d	0%						
S221090	Ozone generator installation-	10d	10d	20-Feb-26	03-Mar-26			-10d	0%						
S221100	Cooling system installation-	10d	10d	20-Feb-26	03-Mar-26			2d	0%						
S221110	Ozone pipeworks, valves and instruments installation-	8d	8d	16-Mar-26	24-Mar-26			-20d	0%						
S221120	PSA and Ozone System electrical installation-	8d	8d	10-Mar-26	18-Mar-26			-7d	0%						
DAF		69d	69d	31-Jan-26	09-Apr-26			-26d	0%						
S221130	DAF 1 - 4 Flocculator installation-	20d	20d	05-Feb-26	03-Mar-26			-22d	0%						
S221140	DAF 5 - 8 Flocculator installation	20d	20d	05-Feb-26	03-Mar-26			-22d	0%						
S221150	DAF 1 - 4 Float Scraper installation	20d	20d	05-Feb-26	03-Mar-26			-2d	0%						
S221160	DAF 5 - 8 Float Scraper installation	20d	20d	05-Feb-26	03-Mar-26			-2d	0%						
S221170	DAF 1 - 4 Clarified Water Outlet installation	20d	20d	31-Jan-26	26-Feb-26			7d	0%						
S221180	DAF 5 - 8 Clarified Water Outlet installation	20d	20d	04-Mar-26	26-Mar-26			-22d	0%						
S221190	DAF 1 - 4 Saturatory Vaessel installation	20d	20d	31-Jan-26	26-Feb-26			-11d	0%						
S221210	DAF 1-4 Recycled Water System installation	20d	20d	31-Jan-26	26-Feb-26			-11d	0%						
S221220	DAF 5-8 Recycled Water System installation	20d	20d	27-Feb-26	21-Mar-26			-11d	0%						
S221230	DAF 1-4 Compressed Air System installation	20d	20d	31-Jan-26	26-Feb-26			-11d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 5 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S221240	DAF 5-8 Compressed Air System installation	20d	20d	31-Jan-26	26-Feb-26			-11d	0%						
S221250	DAF 1-4 Pipe & Valves installation	20d	20d	27-Feb-26	21-Mar-26			-11d	0%						
S221260	DAF 5-8 Pipe & Valves installation	20d	20d	04-Mar-26	26-Mar-26			-15d	0%						
S221270	DAF 1-4 Penstock installation & testing	20d	20d	31-Jan-26	26-Feb-26			14d	0%						
S221280	DAF 5-8 Penstock installation & testing	20d	20d	04-Mar-26	26-Mar-26			-15d	0%						
S221290	DAF LVSB, MCC installation and SAT	15d	15d	18-Mar-26	08-Apr-26			-22d	0%						
S221300	DAF Cable tray and support installation	20d	20d	05-Feb-26	03-Mar-26			0d	0%						
S221310	DAF Cable installation	20d	20d	18-Mar-26	06-Apr-26			-26d	0%						
S221320	Cable termination	20d	20d	21-Mar-26	09-Apr-26			-26d	0%						
BACF		76d	76d	31-Jan-26	16-Apr-26			420d	0%						
Backwash System for BACF		27d	27d	05-Feb-26	03-Mar-26			0d	0%						
S221340	BACF Backwash pump and associated pipework-	20d	20d	05-Feb-26	03-Mar-26			0d	0%						
S221360	BACF LVSB, MCCs and LCPs installation	10d	10d	05-Feb-26	16-Feb-26			0d	0%						
S221370	BACF Cable tray installation	10d	10d	05-Feb-26	16-Feb-26			0d	0%						
S221380	BACF Cable installation	5d	5d	05-Feb-26	09-Feb-26			0d	0%						
S221390	BACF Cable termination	5d	5d	05-Feb-26	09-Feb-26			0d	0%						
S221400	Accumulated treated water for BACF 5 backwash and distribution test	5d	5d	05-Feb-26	10-Feb-26			0d	0%						
S221410	Availability of Thickener Feed Tank to receive the BACF backwash	0d	0d		11-Feb-26			-1d	0%						
BACF 5 Installation		51d	51d	31-Jan-26	08-Apr-26			347d	0%						
S221510	Air Scour header, J-riser, Anchor rods, etc	10d	10d	31-Jan-26	11-Feb-26			347d	0%						
S221620	Underdrain assembly and grouting	12d	12d	12-Feb-26	28-Feb-26			347d	0%						
S221730	Washwater trough installation	5d	5d	02-Mar-26	06-Mar-26			347d	0%						
S221840	Underdrain backwash and distribution test	6d	6d	07-Mar-26	13-Mar-26			347d	0%						
S221940	Support Gavel installation	7d	7d	14-Mar-26	21-Mar-26			347d	0%						
S222020	Activated Carbon installation	7d	7d	21-Mar-26	28-Mar-26			347d	0%						
S222040	Media backwash and distribution test	5d	5d	30-Mar-26	08-Apr-26			347d	0%						
S222060	Availability of BACF for production of filtered water for subsequent	0d	0d		08-Apr-26			347d	0%						
BACF 6 Installation		39d	39d	31-Jan-26	20-Mar-26			-14d	0%						
S221590	Air Scour header, J-riser, Anchor rods, etc	10d	10d	31-Jan-26	11-Feb-26			-18d	0%						
S221700	Underdrain assembly and grouting	5d	5d	12-Feb-26	20-Feb-26			-14d	0%						
S221810	Washwater trough installation	5d	5d	21-Feb-26	26-Feb-26			-14d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 6 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2025					
										Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S222010	Support Gavel installation	7d	7d	27-Feb-26	06-Mar-26			-14d	0%						
S222030	Activated Carbon installation	7d	7d	07-Mar-26	14-Mar-26			-14d	0%						
S222050	Media backwash and distribution test	5d	5d	16-Mar-26	20-Mar-26			-14d	0%						
BACF 7 Installation		44d	44d	31-Jan-26	26-Mar-26			-14d	0%	BACF 7 Installation					
S221500	Air Scour header, J-riser, Anchor rods, etc	5d	5d	31-Jan-26	05-Feb-26			-18d	0%						
S221520	Underdrain assbly and grouting	5d	5d	06-Feb-26	11-Feb-26			-1d	0%						
S221530	Washwater trough installation	5d	5d	12-Feb-26	20-Feb-26			-1d	0%						
S221540	Underdrain backwash and distribution test	4d	4d	21-Feb-26	25-Feb-26			-1d	0%						
S221550	Support Gavel installation	7d	7d	26-Feb-26	05-Mar-26			-1d	0%						
S221560	Activated Carbon installation	7d	7d	26-Feb-26	05-Mar-26			-1d	0%						
S221570	Media backwash and distribution test	5d	5d	21-Mar-26	26-Mar-26			-14d	0%						
BACF 8 Installation		38d	38d	31-Jan-26	19-Mar-26			-9d	0%	BACF 8 Installation					
S221580	Air Scour header, J-riser, Anchor rods, etc	5d	5d	31-Jan-26	05-Feb-26			-18d	0%						
S221600	Underdrain assbly and grouting	5d	5d	06-Feb-26	11-Feb-26			-9d	0%						
S221610	Washwater trough installation	5d	5d	12-Feb-26	20-Feb-26			-9d	0%						
S221630	Underdrain backwash and distribution test	4d	4d	21-Feb-26	25-Feb-26			-9d	0%						
S221640	Support Gavel installation	7d	7d	26-Feb-26	05-Mar-26			-9d	0%						
S221650	Activated Carbon installation	7d	7d	06-Mar-26	13-Mar-26			-9d	0%						
S221660	Media backwash and distribution test	5d	5d	14-Mar-26	19-Mar-26			-9d	0%						
BACF 1 Installation		34d	34d	31-Jan-26	14-Mar-26			-5d	0%	BACF 1 Installation					
S221670	Air Scour header, J-riser, Anchor rods, etc	5d	5d	31-Jan-26	05-Feb-26			-18d	0%						
S221680	Underdrain assbly and grouting	5d	5d	06-Feb-26	11-Feb-26			-5d	0%						
S221690	Washwater trough installation	5d	5d	12-Feb-26	20-Feb-26			-5d	0%						
S221710	Underdrain backwash and distribution test	4d	4d	21-Feb-26	25-Feb-26			-5d	0%						
S221720	Support Gavel installation	5d	5d	26-Feb-26	03-Mar-26			-5d	0%						
S221740	Activated Carbon installation	5d	5d	04-Mar-26	09-Mar-26			-5d	0%						
S221750	Media backwash and distribution test	5d	5d	10-Mar-26	14-Mar-26			-5d	0%						
BACF 2 Installation		34d	34d	31-Jan-26	14-Mar-26			-18d	0%	BACF 2 Installation					
S221760	Air Scour header, J-riser, Anchor rods, etc	5d	5d	31-Jan-26	05-Feb-26			-18d	0%						
S221770	Underdrain assbly and grouting	5d	5d	06-Feb-26	11-Feb-26			-18d	0%						
S221780	Washwater trough installation	5d	5d	12-Feb-26	20-Feb-26			-18d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 7 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S221790	Underdrain backwash and distribution test	4d	4d	21-Feb-26	25-Feb-26			-18d	0%						
S221800	Support Gavel installation	5d	5d	26-Feb-26	03-Mar-26			-18d	0%						
S221820	Activated Carbon installation	5d	5d	04-Mar-26	09-Mar-26			-18d	0%						
S221830	Media backwash and distribution test	5d	5d	10-Mar-26	14-Mar-26			-18d	0%						
BACF 3 Installation		38d	38d	31-Jan-26	19-Mar-26			-9d	0%						
S221850	Air Scour header, J-riser, Anchor rods, etc	5d	5d	31-Jan-26	05-Feb-26			-9d	0%						
S221860	Underdrain assbly and grouting	5d	5d	06-Feb-26	11-Feb-26			-9d	0%						
S221870	Washwater trough installation	5d	5d	12-Feb-26	20-Feb-26			-9d	0%						
S221880	Underdrain backwash and distribution test	4d	4d	21-Feb-26	25-Feb-26			-9d	0%						
S221890	Support Gavel installation	7d	7d	26-Feb-26	05-Mar-26			-9d	0%						
S221900	Activated Carbon installation	7d	7d	06-Mar-26	13-Mar-26			-9d	0%						
S221910	Media backwash and distribution test	5d	5d	14-Mar-26	19-Mar-26			-9d	0%						
BACF 4 Installation		29d	29d	10-Mar-26	16-Apr-26			-18d	0%						
S221930	Air Scour header, J-riser, Anchor rods, etc	5d	5d	10-Mar-26	14-Mar-26			-18d	0%						
S221950	Underdrain assbly and grouting	5d	5d	16-Mar-26	20-Mar-26			-18d	0%						
S221960	Washwater trough installation	5d	5d	21-Mar-26	26-Mar-26			-18d	0%						
S221970	Underdrain backwash and distribution test	4d	4d	27-Mar-26	31-Mar-26			-18d	0%						
S221980	Support Gavel installation	5d	5d	01-Apr-26	10-Apr-26			-18d	0%						
S221990	Activated Carbon installation	5d	5d	11-Apr-26	16-Apr-26			-18d	0%						
S222000	Media backwash and distribution test	5d	5d	01-Apr-26	10-Apr-26			-18d	0%						
MCC and Transformer Room		10d	10d	31-Jan-26	11-Feb-26			19d	0%						
S222771	MCC installation	10d	10d	31-Jan-26	11-Feb-26			19d	0%						
S222772	Transformer installation	10d	10d	31-Jan-26	11-Feb-26			14d	0%						
Chemical Plants		10d	10d	25-Feb-26	07-Mar-26			1d	0%						
S222780	Sodium Phosphate Plant E&M installation	10d	10d	25-Feb-26	07-Mar-26			1d	0%						
S222790	Ammonium Sulphate Plant E&M installation	10d	10d	25-Feb-26	07-Mar-26			1d	0%						
S222800	Sodium Sulphite Plant E&M installation	10d	10d	25-Feb-26	07-Mar-26			1d	0%						
Sampling System		10d	10d	10-Feb-26	24-Feb-26			11d	0%						
S222810	Sampling System E&M installation	10d	10d	10-Feb-26	24-Feb-26			11d	0%						
Service Water System		10d	10d	10-Feb-26	24-Feb-26			11d	0%						
S222820	Service Water System E&M installation	10d	10d	10-Feb-26	24-Feb-26			11d	0%						

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026							
										Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52		
Lamella & Supernatant Plant		171d	10d	02-Jun-25 A	11-Feb-26	02-Jun-25		19d	94.15%	Lamella & Supernatant Plant							
S222850	Pipeworks, valves and instruments installation	45d	10d	19-Sep-25 A	11-Feb-26	19-Sep-25		9d	77.78%								
S222860	Electrical installation	10d	10d	31-Jan-26	11-Feb-26			-1d	0%								
S222870	Lifting Appliance installation and load test for WTB	150d	10d	02-Jun-25 A	11-Feb-26	02-Jun-25		19d	93.33%								
Building Services		30d	30d	03-Nov-25 A	10-Mar-26	03-Nov-25		-1d	0%	Building Services							
S222900	Installation of MVAC system,plumbing and drainage system	30d	25d	03-Nov-25 A	04-Mar-26	03-Nov-25		4d	16.67%								
S222910	Installation of Fire services system	30d	30d	31-Jan-26	10-Mar-26			-8d	0%								
S222920	Plumbing and Drainage System	10d	10d	31-Jan-26	11-Feb-26			-15d	0%								
S222930	Electrical Services	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
S222940	Installation of CCTV system	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
S222950	Security Access Control System	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
S222960	Telephone System	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
S222970	Wireless Communication System	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
S222980	Public Address System	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
S222990	Photovoltaic Solar Power System	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
S223000	Water Leakage Detection System	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
S223001	Installation of lightning protection system installation for WTB	10d	10d	31-Jan-26	11-Feb-26			19d	0%								
Power Supply System		45d	45d	31-Jan-26	27-Mar-26			-9d	0%	Power Supply System							
S202271	Construction of HV/LV Cable Pit	15d	15d	31-Jan-26	20-Feb-26			-18d	0%								
S202272	Installation of cable tray and cables	15d	15d	21-Feb-26	10-Mar-26			-18d	0%								
S302273	Backfill and Road Reinstatement Works for West Side of WTB	15d	15d	11-Mar-26	27-Mar-26			-9d	0%								
Temporary Recirculation route for T&C		10d	10d	25-Mar-26	03-Apr-26			-21d	0%	Temporary Recirculation route for T&C							
S223100	Installation of temporary pumps at SRGF Outlet Channels	5d	5d	28-Mar-26	01-Apr-26			-21d	0%								
S223110	Installation of pipework, valves and instruments	5d	5d	25-Mar-26	29-Mar-26			-21d	0%								
S223120	Electrical installation	5d	5d	25-Mar-26	29-Mar-26			-21d	0%								
S223130	Functional test of the recirculation system	5d	5d	30-Mar-26	03-Apr-26			-21d	0%								
Temporary Arrangements for Discharge to Waste Streams		20d	20d	12-Feb-26	10-Mar-26			-1d	0%	Temporary Arrangements for Discharge to Waste Streams							
S223140	Installation of wastewater treatment units besides Thickener Feed	10d	10d	12-Feb-26	26-Feb-26			-1d	0%								
S223150	Installation of pipeworks, valves and instruments	10d	10d	27-Feb-26	10-Mar-26			-1d	0%								
S223160	Electrical installation	10d	10d	27-Feb-26	10-Mar-26			-1d	0%								
Mechanical Works		20d	20d	31-Jan-26	26-Feb-26			9d	0%	Mechanical Works							

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

ActivityID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S223206	Installation of lifting appliances at WTB	20d	20d	31-Jan-26	26-Feb-26			9d	0%						
Testing and Commissioning		25d	25d	16-Mar-26	09-Apr-26			-26d	0%						
S223240	Individual tests of sub-system	5d	5d	05-Apr-26	09-Apr-26			-26d	0%						
S223250	Power energization at WTB	5d	5d	16-Mar-26	20-Mar-26			-10d	0%						
Inlet Chamber		40d	40d	31-Jan-26	21-Mar-26			-11d	0%						
S223300	Construction of inlet valve chamber-	10d	10d	31-Jan-26	11-Feb-26			-11d	0%						
S223310	Installation of E&M works-	10d	10d	11-Mar-26	21-Mar-26			-11d	0%						
Flowmeter Chambers		10d	10d	31-Jan-26	11-Feb-26			19d	0%						
S223320	Construction of flow meter chambers-	10d	10d	31-Jan-26	11-Feb-26			19d	0%						
S223330	Installation of flowmeters and associated pipeworks and equipment-	10d	10d	31-Jan-26	11-Feb-26			19d	0%						
Office and Laboratory Building		776d	66d	30-May-24 A	06-Apr-26	30-May-24		7d	91.49%						
Statutory Submission schedule		28d	28d	27-Feb-26	26-Mar-26			-9d	0%						
S223400	FS_Form FSI314, FSI 501 & As-built dwgs for O&LB	14d	14d	27-Feb-26	12-Mar-26			-9d	0%						
S223410	FS_Certificate (Acceptance memo) for O&LB	14d	14d	13-Mar-26	26-Mar-26			-9d	0%						
Electrical Works		205d	20d	04-Aug-25 A	26-Feb-26	04-Aug-25		35d	90.24%						
S223430	Installation of emergency generator system	85d	20d	04-Aug-25 A	26-Feb-26	04-Aug-25		35d	76.47%						
S223440	Installation of cable tray and cables	140d	20d	21-Oct-25 A	26-Feb-26	21-Oct-25		-5d	85.71%						
Building Service		629d	20d	30-May-24 A	26-Feb-26	30-May-24		9d	96.82%						
S223450	Installation of MVAC system and electrical services	180d	15d	04-Jul-25 A	20-Feb-26	04-Jul-25		1d	91.67%						
S223450.1	Installation of Fire services system	100d	15d	30-May-24 A	20-Feb-26	30-May-24		1d	85%						
S223460	Installation of plumbing and drainage system	150d	10d	24-May-25 A	11-Feb-26	24-May-25		4d	93.33%						
S223470	Installation of CCTV system,security access control system,wireless communication system and PA system	170d	15d	23-Oct-25 A	26-Feb-26	23-Oct-25		9d	91.18%						
S223475	Installation of water leakage detection system	90d	15d	13-Nov-25 A	20-Feb-26	13-Nov-25		-1d	83.33%						
S223476	Installation of lightning protection system installation for OLB	90d	5d	01-Nov-25 A	05-Feb-26	01-Nov-25		9d	94.44%						
Procurement of Laboratory Furniture and Equipment		90d	15d	02-Oct-25 A	20-Feb-26	02-Oct-25		9d	83.33%						
S202011	Procurement of furniture and laboratory equipment	90d	15d	02-Oct-25 A	20-Feb-26	02-Oct-25		9d	83.33%						
Architectural Works,Furniture and Labortory Equipment		270d	20d	24-Mar-25 A	26-Feb-26	24-Mar-25		-6d	92.59%						
S120230	Finishing works to ground floor(Grib4-11)	40d	20d	11-Jun-25 A	26-Feb-26	11-Jun-25		-6d	50%						
S223495	Installation of external wall tiles	120d	5d	24-Mar-25 A	05-Feb-26	24-Mar-25		9d	95.83%						
S223500	Installation of furniture and laboratory equipment	90d	10d	06-Jun-25 A	11-Feb-26	06-Jun-25		4d	88.89%						
CLP Interface		30d	30d	31-Jan-26	10-Mar-26			-18d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 10 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S402001	CLP Cable Lead-in from Cheung Tung Road (by CLP)	30d	30d	31-Jan-26	10-Mar-26			-18d	0%						
Testing and Commissioning		27d	27d	11-Mar-26	06-Apr-26			-25d	0%						
S223505	Power energization at O&LB	5d	5d	11-Mar-26	15-Mar-26			-25d	0%						
S223510	Inspection after installation of E&M works	14d	14d	16-Mar-26	29-Mar-26			-25d	0%						
S223520	Setting to work (PS 9.5.1)	14d	14d	24-Mar-26	06-Apr-26			-25d	0%						
S223530	Individual tests of sub-system	14d	14d	23-Mar-26	05-Apr-26			-25d	0%						
Reinstatement Works		30d	30d	31-Jan-26	10-Mar-26			6d	0%						
S223541	Drainage works near the O&LB	20d	20d	31-Jan-26	26-Feb-26			6d	0%						
S223542	Paving works around the O&LB	10d	10d	06-Feb-26	20-Feb-26			11d	0%						
S223545	Backfill and Reinstatement the road	10d	10d	27-Feb-26	10-Mar-26			6d	0%						
Dewatering Building		321d	40d	16-Nov-24 A	21-Mar-26	16-Nov-24		-10d	87.54%						
S223610	Installation of new filter press system	270d	15d	16-Nov-24 A	20-Feb-26	16-Nov-24		-10d	94.44%						
S223615	Replacement of MVAC system	150d	30d	20-Mar-25 A	10-Mar-26	20-Mar-25		-1d	80%						
S223617	Dewatering system Testing and Commissioning	24d	24d	21-Feb-26	20-Mar-26			-10d	0%						
S223618	Handover to Plant Operator	1d	1d	21-Mar-26	21-Mar-26			-10d	0%						
Washwater System		30d	30d	31-Jan-26	10-Mar-26			6d	0%						
S223620	Modification of washwater equalization tanks No.1 and No.2-	15d	15d	31-Jan-26	20-Feb-26			15d	0%						
S223630	Modification of sludge thickeners and associated pipeworks	15d	15d	31-Jan-26	20-Feb-26			11d	0%						
S223635	Electrical installation	10d	10d	12-Feb-26	26-Feb-26			6d	0%						
S223638	Testing of washwater system	10d	10d	27-Feb-26	10-Mar-26			6d	0%						
Chemical Building		1021d	55d	21-Mar-23 A	26-Mar-26	21-Mar-23		-9d	94.61%						
Modification of Existing Lime System & other systems and Installatio		550d	40d	29-Nov-23 A	21-Mar-26	29-Nov-23		-10d	92.73%						
S223720	Modification of the existing alum,polyelectrolyte and silicofluoride system,lime watersystem,alum sludge holding tanks	150d	10d	25-Jun-25 A	11-Feb-26	25-Jun-25		-1d	93.33%						
S223725	Modification of electrical works	180d	10d	02-Jul-25 A	10-Mar-26	02-Jul-25		-1d	94.44%						
S223726	MiMEP erection in Chemical Building	250d	40d	29-Nov-23 A	21-Mar-26	29-Nov-23		-10d	84%						
Electrical Installation		784d	40d	21-Mar-23 A	21-Mar-26	21-Mar-23		-4d	94.9%						
S223729	Replacement of MVAC system	200d	10d	21-Mar-23 A	21-Mar-26	21-Mar-23		-4d	95%						
S223730	Electrical installation	150d	15d	20-Jun-25 A	20-Feb-26	20-Jun-25		20d	90%						
S223731	Replacement of existing lighting system	200d	20d	21-Aug-25 A	26-Feb-26	21-Aug-25		16d	90%						
Testing		5d	5d	22-Mar-26	26-Mar-26			-11d	0%						
S401030	System testing-	5d	5d	22-Mar-26	26-Mar-26			-11d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 11 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
Chlorination Building		76d	54d	04-Aug-25 A	11-Apr-26	04-Aug-25		-18d	28.95%						
S224000	Installation of chlorinators	10d	10d	31-Jan-26	11-Feb-26			-22d	0%						
S224001	Installation of hypochlorite dosing system	10d	10d	12-Feb-26	26-Feb-26			-18d	0%						
S224002	Modification of existing chlorine water distribution pipework	10d	10d	12-Feb-26	26-Feb-26			-18d	0%						
S224010	Modification and replacement of the existing Chlorine Building power supply and distribution system	10d	10d	04-Mar-26	14-Mar-26			-18d	0%						
S224011	Replacement of existing lighting system	10d	5d	04-Aug-25 A	14-Mar-26	04-Aug-25		2d	50%						
S224015	Tie-in common manifold to new Stream 2A with 2 new chlorinators	10d	10d	16-Mar-26	26-Mar-26			-18d	0%						
S224016	Connection of the new chlorinators to the hypochlorite dosing system	10d	10d	27-Mar-26	11-Apr-26			-18d	0%						
Filter Gallery, Chlorine Contact Tank and Clear Water Tank		38d	38d	27-Feb-26	16-Apr-26			-22d	0%						
S224020	Installation of dosing lines sampling-	10d	10d	17-Mar-26	27-Mar-26			-15d	0%						
S224021	Modification of existing water pipes-	15d	15d	17-Mar-26	02-Apr-26			-22d	0%						
S224022	Replacement of new flowmeter of stream 2A-	15d	15d	23-Mar-26	13-Apr-26			-22d	0%						
S224023	Sterilization of pipeworks	3d	3d	14-Apr-26	16-Apr-26			-22d	0%						
S224024	Replacement of MVAC system-	30d	30d	27-Feb-26	02-Apr-26			-17d	0%						
Laying of Sludge Pipe (SP-01) CHF 0 to 218		295d	44d	20-Jan-24 A	26-Mar-26	20-Jan-24		-8d	85.08%						
S313360	Laying of Sludge pipe (SP-01) CHF 100 to 172 from lamellar settler to existing DN800 Washwater pipe	35d	30d	20-Jan-24 A	10-Mar-26	20-Jan-24		-8d	14.29%						
S313365	Pressure test for sludge pipe (SP-01)	7d	7d	11-Mar-26	18-Mar-26			-8d	0%						
S401070	Connection to existing DN800 washwater pipe	7d	7d	19-Mar-26	26-Mar-26			-8d	0%						
Laying of Sludge Pipe (SP-02) CHG 0 to 209		634d	32d	20-Jan-24 A	12-Mar-26	20-Jan-24		-3d	94.95%						
S313340	Laying of Sludge pipe (SP-02) CHG 167 to 100 from existing alum sludge holding tank to existing DN800 Washwater pipe	35d	20d	20-Jan-24 A	26-Feb-26	20-Jan-24		-25d	42.86%						
S313342	Pressure test for sludge pipe (SP-02)	5d	5d	27-Feb-26	04-Mar-26			-3d	0%						
S401080	Connection to existing DN800 washwater pipe	7d	7d	05-Mar-26	12-Mar-26			-3d	0%						
Remaining Laying of Pipe Works		140d	62d	28-Oct-25 A	21-Apr-26	28-Oct-25		-25d	55.71%						
S302081	Excavation and ELS for fresh water main FWM-3A & FWM-3B	45d	5d	28-Oct-25 A	05-Feb-26	28-Oct-25		-11d	88.89%						
S302091	Laying of remaining fresh water main FWM-3A & FWM-3B	10d	10d	06-Feb-26	20-Feb-26			14d	0%						
S302092	Fresh water main 3A&3B pipe connection works	7d	7d	21-Feb-26	28-Feb-26			14d	0%						
S313440	Laying of Sludge washwater recycle pipe (SP-03) CHJ 0 to 38.9	10d	10d	21-Feb-26	04-Mar-26			-25d	0%						
S313450	SP-03 connection to DN800 washwater pipe and existing filter press filtrate pipe	10d	10d	10-Apr-26	21-Apr-26			-25d	0%						
S313460	Laying of Thickener influent pipe (T1-01) CHH 0 to 7.2	10d	10d	05-Mar-26	16-Mar-26			-25d	0%						
S313480	Laying of Thickener overflow pipe (T0-01) CHK 0 to 29.1	10d	10d	17-Mar-26	27-Mar-26			-25d	0%						
S313490	T1-01 connection to existing DN300 thickener overflow pipe	7d	7d	28-Mar-26	09-Apr-26			-25d	0%						

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

ActivityID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S313491	Construction of DN800 Non-return Valve	10d	10d	31-Jan-26	11-Feb-26			-16d	0%						
S313500	Laying of remaining sampling pipe(spp01-05)	10d	10d	31-Jan-26	11-Feb-26			-16d	0%						
S313510	Construction of non-return valve chamber and associated works	30d	30d	31-Jan-26	10-Mar-26			6d	0%						
S313520	Construction of DN200 by-pass system	15d	15d	31-Jan-26	20-Feb-26			21d	0%						
S313530	Pipe laying of FWM-1 and FWM-2	10d	10d	31-Jan-26	11-Feb-26			-16d	0%						
S313540	DN300 valve for existing thickener overflow pipe	15d	15d	31-Jan-26	20-Feb-26			-21d	0%						
S313560	DN400 valve for existing washwater recycle pipe	15d	15d	31-Jan-26	20-Feb-26			-21d	0%						
S313570	DN40 PYDP-01 to be connected to existing polymer pumps	15d	15d	31-Jan-26	20-Feb-26			-21d	0%						
Control System		145d	20d	04-Nov-25 A	26-Feb-26	04-Nov-25		16d	86.21%						
S224030	Installation of new DCS, BEMS, Local Control Panels, PLCs, ALCPs, MMIs and TMAS	145d	15d	04-Nov-25 A	20-Feb-26	04-Nov-25		14d	89.66%						
S224040	Modification of stream I DCS system and integration with stream IIA DCS system	15d	15d	31-Jan-26	20-Feb-26			15d	0%						
S224045	Installation of NOSS	20d	20d	31-Jan-26	26-Feb-26			16d	0%						
Siu Ho Wan Pumping Station		30d	30d	31-Jan-26	10-Mar-26			0d	0%						
S224050	Modification of backwash pump to stream IIA SRGF-	30d	30d	31-Jan-26	10-Mar-26			0d	0%						
S224060	Installation of plant water transfer system-	30d	30d	31-Jan-26	10-Mar-26			0d	0%						
Administration Building		633d	50d	15-Feb-24 A	02-Apr-26	15-Feb-24		-14d	92.1%						
S201760	Modification work to the existing Control Room located on the 1st Floor	180d	30d	15-Feb-24 A	10-Mar-26	15-Feb-24		-4d	83.33%						
S201770	Replacement of existing mimic display board with with new 65 inch LCD monitor and controller	10d	10d	11-Mar-26	21-Mar-26			-4d	0%						
S201771	Replacement of MVAC system	360d	10d	26-Sep-24 A	11-Feb-26	26-Sep-24		26d	97.22%						
S201772	Installation of Ceiling and Modification of Raising Floor	50d	50d	31-Jan-26	02-Apr-26			-14d	0%						
S201780	Modification of the building services systems	30d	30d	31-Jan-26	10-Mar-26			6d	0%						
Intergrated Testing and Commissioning		11d	11d	06-Apr-26	16-Apr-26			-30d	0%						
S224080	Preliminary tests of main treatment processes	7d	7d	06-Apr-26	12-Apr-26			-26d	0%						
S224100	Planned completion of Section 2 of the Works	0d	0d		16-Apr-26			-30d	0%						
Section 3 of the Works		795d	97d	22-Apr-24 A	07-May-26	22-Apr-24		-23d	87.8%						
Siu Ho Wan Raw Water Booster Pumping Station		746d	97d	22-Apr-24 A	07-May-26	22-Apr-24		-51d	87%						
Architectural Works		422d	30d	03-Sep-24 A	10-Mar-26	03-Sep-24		-31d	92.89%						
S312260	Installation of external facade	120d	15d	03-Sep-24 A	20-Feb-26	03-Sep-24		-31d	87.5%						
S312300	Installation of vertical greening system	30d	30d	31-Jan-26	10-Mar-26			-31d	0%						
Statutory submission schedule		45d	45d	11-Mar-26	24-Apr-26			-38d	0%						
S312060	FS_Form FSI 314,FSI501& As-build drawings	20d	20d	11-Mar-26	30-Mar-26			-34d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 13 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
S312080	FS_certificate (acceptance memo)	18d	18d	31-Mar-26	24-Apr-26			-29d	0%						
Electrical Works		140d	10d	22-Apr-24 A	11-Feb-26	22-Apr-24		1d	92.86%	Electrical Works					
S312140	Installation of cables and construction of ELV&LV drawpit	140d	10d	22-Apr-24 A	11-Feb-26	22-Apr-24		1d	92.86%						
Building Services		305d	30d	28-Oct-24 A	10-Mar-26	28-Oct-24		-26d	90.16%	Building Services					
S312200	Installation of MVAC system	120d	25d	28-Jan-25 A	04-Mar-26	28-Jan-25		-62d	79.17%						
S312201	Installation of Fire services system	120d	25d	26-Nov-24 A	04-Mar-26	26-Nov-24		-62d	79.17%						
S312202	Installation of Plumbing and drainage system	120d	30d	28-Oct-24 A	10-Mar-26	28-Oct-24		-67d	75%						
S312203	Installation of Sewage System	30d	25d	11-Jun-25 A	04-Mar-26	11-Jun-25		-21d	16.67%						
S312240	Installation of electrical services,CCTV, security access control system, wireless communication system and PA system	150d	20d	08-Nov-24 A	26-Feb-26	08-Nov-24		-57d	86.67%						
S312245	Installation of lightning protection,lighting and small power system	150d	20d	12-Nov-24 A	26-Feb-26	12-Nov-24		-57d	86.67%						
Control System		60d	20d	11-Feb-25 A	26-Feb-26	11-Feb-25		-57d	66.67%	Control System					
S312220	Installation of new DCS and BEMS,LCPs,PLCs, ALCPs AND MMIs	60d	20d	11-Feb-25 A	26-Feb-26	11-Feb-25		-57d	66.67%						
Testing and Commissioning		75d	75d	31-Jan-26	07-May-26			-67d	0%	Testing and Commissioning					
S312400	Inspection after installation of E&M works	15d	15d	11-Mar-26	27-Mar-26			-67d	0%						
S312420	Setting to work (PS 9.5.1)	15d	15d	28-Mar-26	18-Apr-26			-67d	0%						
S312460	Individual tests of sub-system	25d	25d	31-Jan-26	04-Mar-26			-17d	0%						
S312500	Raw water main Commissioning test	15d	15d	20-Apr-26	07-May-26			-67d	0%						
Remaining Works		638d	70d	02-May-24 A	30-Apr-26	02-May-24		-44d	89.03%	Remaining Works					
Laying of Raw Water Main (RWM-2) CHD 118 to 150		150d	25d	01-Sep-25 A	04-Mar-26	01-Sep-25		1d	83.33%	Laying of Raw Water Main (RWM-2) CHD 118 to 150					
S313082	Construction of associated pit and chamber	30d	15d	01-Sep-25 A	20-Feb-26	01-Sep-25		1d	50%						
S313083	Pressure test	10d	10d	21-Feb-26	04-Mar-26			1d	0%						
Laying of Raw Water Main (RWM-2) CHD 150 to 403.3		413d	70d	04-Dec-24 A	30-Apr-26	04-Dec-24		-44d	83.05%	Laying of Raw Water Main (RWM-2)					
S313180	Excavation works for Laying of Raw water main(RWM-2) CHD 279 to 403.3	80d	20d	04-Dec-24 A	26-Feb-26	04-Dec-24		6d	75%						
S313181	Drainage Diversion and Construction of Manhole SM-1-1 to SM-1-4	90d	50d	19-Jan-26 A	02-Apr-26	19-Jan-26		-50d	44.44%						
S313182	Laying of Raw water main(RWM-2) CHD 279 to 403.3 Water treatment building	130d	30d	17-Jan-25 A	10-Mar-26	17-Jan-25		-29d	76.92%						
S401040	Pressure test for RWM-2 CHD 150 to 403.3	20d	20d	08-Apr-26	30-Apr-26			-50d	0%						
Laying of Raw Water Main (RWM-3) CHE 0 to 200.9		632d	64d	02-May-24 A	23-Apr-26	02-May-24		-56d	89.87%	Laying of Raw Water Main (RWM-3) CHE					
S313420	Laying of Raw water main(RWM-3) CHE 127 to 175	70d	15d	02-May-24 A	20-Feb-26	02-May-24		-56d	78.57%						
S313421	Laying of Raw water main(RWM-3) CHE 175 to 200.9	27d	27d	21-Feb-26	24-Mar-26			-56d	0%						
S313425	Pressure test for RWM-3 CHE 0 to 200.9	7d	7d	25-Mar-26	01-Apr-26			-56d	0%						
S401061	Backfill works	15d	15d	02-Apr-26	23-Apr-26			-56d	0%						



水務署
Water Supplies Department



中國路橋
CRBC

Actual Work
Non-Critical Activity
Critical Activity
Milestone

Summary

Date	Revision	Checked	Approved
31-Dec-25	1	CLX	RM

**3 Month Rolling Programme -
January 2026 to March 2026**

(sheet 14 of 15)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jan-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jan 47	Feb 48	Mar 49	Apr 50	May 51	Jun 52
Roadwork		194d	30d	09-Aug-25 A	10-Mar-26	09-Aug-25		26d	84.54%	Roadwork					
S314100	Laying of ducting,power and control cables,and road lighting works	25d	20d	18-Sep-25 A	26-Feb-26	18-Sep-25		36d	20%						
S314101	Laying of DN80 rising main	40d	20d	02-Oct-25 A	26-Feb-26	02-Oct-25		36d	50%						
S314200	Construction of footpath access roads and EVA of BPS	25d	15d	09-Aug-25 A	20-Feb-26	09-Aug-25		-11d	40%						
S321831	Construction of fencing	30d	30d	28-Jan-26 A	10-Mar-26	28-Jan-26		6d	0%						
Section 4 of the Works-Landscape Softworks and Establis		70d	70d	17-Mar-26	25-May-26			-40d	0%	Section 4 of the					
S401000.1	Construction of irrigation system and Landscape softworks for BPS	60d	60d	17-Mar-26	15-May-26			-40d	0%						
S401000.2	Construction of irrigation system and Landscape softworks for O&LB	50d	50d	27-Mar-26	15-May-26			-40d	0%						
S401000.3	Construction of irrigation system and Landscape softworks for WTB	50d	50d	06-Apr-26	25-May-26			-40d	0%						