

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
Construction of Siu Ho Wan Water Treatment Works		1529d	443d	21-Mar-23 A	16-Aug-27	21-Mar-23		23d	71.03%						
Section of the Works (Revised Completion Date)		0d	0d	31-May-26	31-May-26			-45d	0%	▼ Section of the Works (Revised Completion Date)					
SEW1160	Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc	0d	0d		31-May-26*			-74d	0%	◆ Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc					
SEW1170	Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station, road works and remaining works	0d	0d		31-May-26*			-74d	0%	◆ Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station, road works and remaining works					
SEW1190	Section 4- Landscape softworks and establishment works	0d	0d		31-May-26*			-45d	0%	◆ Section 4- Landscape softworks and establishment works					
Section of the Works (Planned Completion Date)		34d	34d	13-Jul-26	16-Aug-26			-123d	0%	← Section of the Works (Planned Completion Date) →					
SEW1050	Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc	0d	0d		30-Jul-26			-135d	0%	◆ Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc					
SEW1060	Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station, road works and remaining works	0d	0d		13-Jul-26			-118d	0%	◆ Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station, road works and remaining works					
SEW1090	Section 4- Landscape softworks and establishment works	0d	0d		16-Aug-26			-123d	0%	◆ Section 4- Landscape softworks and establishment works					
Defect Date for Each Section of the Works		669d	426d	01-Sep-25 A	30-Jul-27	01-Sep-25		-135d	36.32%						
SEW1100	Section 1- Construction of Water Treatment Building, Siu Ho Wan Raw Water Booster Pumping Station,Office and Laboratory	365d	213d	01-Sep-25 A	29-Dec-26*	01-Sep-25		-111d	41.64%						
SEW1110	Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc	365d	365d	31-Jul-26	30-Jul-27*			-135d	0%						
SEW1120	Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station, road works and remaining works	365d	365d	14-Jul-26	13-Jul-27*			-118d	0%						
Section 2 of the Works		1147d	61d	21-Mar-23 A	30-Jul-26	21-Mar-23		405d	94.68%	→ Section 2 of the Works					
Water Treatment Building		317d	55d	02-Jun-25 A	24-Jul-26	02-Jun-25		411d	82.65%	→ Water Treatment Building					
Architectural Works		300d	38d	11-Sep-25 A	07-Jul-26	11-Sep-25		428d	87.33%	→ Architectural Works					
S110760.3	Finishing works from +23.0mPD up to +29.5mPD floor including water tightness test for IOCT	25d	10d	11-Sep-25 A	09-Jun-26	11-Sep-25		-92d	60%						
S110820	Finishing works from +32.5mPD to +44mPD floor including water tightness test for DAF tanks	25d	5d	12-Nov-25 A	04-Jun-26	12-Nov-25		461d	80%						
S110840	Finishing works from+32.5mPD to +39.0mPD and water tightness test for inlet chamber and pre-ozone contact tank	25d	10d	04-Feb-26 A	09-Jun-26	04-Feb-26		-104d	60%						
S110882	Finishing works of external wall	15d	15d	13-May-26 A	14-Jun-26	13-May-26		-89d	0%						
S223170	Construction of planter on the roof	45d	10d	14-Apr-26 A	11-Jun-26	14-Apr-26		-77d	77.78%						
S223200	Installation of external facade	30d	30d	01-Jun-26	07-Jul-26			-97d	0%						
S223205	Installation of vertical greening system	30d	30d	01-Jun-26	07-Jul-26			-97d	0%						
Statutory Submission schedule		52d	52d	31-May-26	21-Jul-26			-126d	0%	→ Statutory Submission schedule					
DG Application and Approval		28d	28d	10-Jun-26	07-Jul-26			-112d	0%	→ DG Application and Approval					
S210140	Vent/425 DG completion inspection for WTB	5d	5d	19-Jun-26	23-Jun-26			-110d	0%						
S210160	DG (Ozone & oxygen tank) - inform FSD for installation completion inspection for WTB	15d	15d	10-Jun-26	24-Jun-26			-111d	0%						
S210180	FS_ Certificate (Acceptance memo) for WTB	10d	10d	25-Jun-26	04-Jul-26			-111d	0%						
S210200	FSD issue DG certificate for WTB	10d	10d	25-Jun-26	07-Jul-26			-88d	0%						
FSI/314 for FS Installation Submission		7d	7d	12-Jun-26	18-Jun-26			-93d	0%	→ FSI/314 for FS Installation Submission					
S210120	FS_Form FSI314,FSI501 & As-built dwgs for WTB	7d	7d	12-Jun-26	18-Jun-26			-93d	0%						



Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
WSD-Submit Form WWO 542 for Water Supply Application		12d	12d	31-May-26	11-Jun-26			-126d	0%	WSD-Submit Form WWO 542 for Water Supply Application					
S210235	WW046 submission to WSD	12d	12d	31-May-26	11-Jun-26			-126d	0%						
WSD-Submit Form WWO 542 for FS Water Supply Application		52d	52d	31-May-26	21-Jul-26			-126d	0%	WSD-Submit Form WWO 542 for FS Water Supply Application					
S210250	WW046 submission to WSD	12d	12d	31-May-26	11-Jun-26			-126d	0%						
S210255	WSD - Received WWO 46 Part V for water certificate issued by WSD	40d	40d	12-Jun-26	21-Jul-26			-126d	0%						
E&M Equipment Installation		288d	54d	02-Jun-25 A	24-Jul-26	02-Jun-25		411d	81.25%	E&M Equipment Installation					
SRGF		71d	29d	24-Feb-26 A	06-Jul-26	24-Feb-26		351d	59.15%	SRGF					
Backwash System for SRGF		0d	0d	01-Jun-26	01-Jun-26			380d	0%	▼ Backwash System for SRGF					
S222130	Availability of Lamella Settler and Supernatant Return System	0d	0d		01-Jun-26			380d	0%	◆ Availability of Lamella Settler and Supernatant Return System					
SRGF 8 Installation		22d	22d	01-Jun-26	26-Jun-26			-83d	0%	SRGF 8 Installation					
S222170	Underdrain backwash and distribution test	3d	3d	01-Jun-26	03-Jun-26			-83d	0%						
S222180	Support Gavel installation	6d	6d	04-Jun-26	10-Jun-26			-83d	0%						
S222190	Sterilization	3d	3d	11-Jun-26	13-Jun-26			-83d	0%						
S222200	Quartz Sand installation	7d	7d	15-Jun-26	23-Jun-26			-83d	0%						
S222210	Media backwash and distribution test	5d	5d	22-Jun-26	26-Jun-26			-83d	0%						
SRGF 6 Installation		29d	29d	01-Jun-26	06-Jul-26			-90d	0%	SRGF 6 Installation					
S222240	Washwater trough installation	5d	5d	01-Jun-26	05-Jun-26			-90d	0%						
S222250	Underdrain backwash and distribution test	3d	3d	06-Jun-26	09-Jun-26			-90d	0%						
S222260	Support Gavel installation	6d	6d	10-Jun-26	16-Jun-26			-90d	0%						
S222270	Sterilization	3d	3d	17-Jun-26	20-Jun-26			-90d	0%						
S222280	Quartz Sand installation	7d	7d	22-Jun-26	29-Jun-26			-90d	0%						
S222290	Media backwash and distribution test	5d	5d	30-Jun-26	06-Jul-26			-90d	0%						
SRGF 4 Installation		15d	15d	01-Jun-26	17-Jun-26			-76d	0%	SRGF 4 Installation					
S222350	Sterilization	3d	3d	01-Jun-26	03-Jun-26			-76d	0%						
S222360	Quartz Sand installation	7d	7d	04-Jun-26	11-Jun-26			-76d	0%						
S222370	Media backwash and distribution test	5d	5d	12-Jun-26	17-Jun-26			-76d	0%						
SRGF 2 Installation		8d	8d	01-Jun-26	09-Jun-26			-69d	0%	SRGF 2 Installation					
S222430	Sterilization	3d	3d	01-Jun-26	03-Jun-26			-69d	0%						
S222450	Media backwash and distribution test	5d	5d	04-Jun-26	09-Jun-26			-69d	0%						
SRGF 7 Installation		66d	24d	24-Feb-26 A	29-Jun-26	24-Feb-26		-85d	63.64%	SRGF 7 Installation					
S222490	Underdrain backwash and distribution test	3d	3d	24-Feb-26 A	03-Jun-26	24-Feb-26		-85d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 2 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
S222500	Support Gavel installation	6d	6d	04-Jun-26	10-Jun-26			-85d	0%						
S222510	Sterilization	3d	3d	11-Jun-26	13-Jun-26			-85d	0%						
S222520	Quartz Sand installation	7d	7d	15-Jun-26	23-Jun-26			-85d	0%						
S222530	Media backwash and distribution test	5d	5d	24-Jun-26	29-Jun-26			-85d	0%						
SRGF 1 Installation		19d	8d	19-May-26 A	09-Jun-26	19-May-26		-69d	57.89%						
S222590	Sterilization	3d	3d	01-Jun-26	03-Jun-26			-69d	0%						
S222600	Quartz Sand installation	7d	0d	19-May-26 A	31-May-26 A	19-May-26	31-May-26		100%						
S222610	Media backwash and distribution test	5d	5d	04-Jun-26	09-Jun-26			-69d	0%						
SRGF 3 Installation		22d	8d	13-May-26 A	09-Jun-26	13-May-26		-69d	63.64%						
S222670	Sterilization	3d	3d	01-Jun-26	03-Jun-26			-69d	0%						
S222680	Quartz Sand installation	7d	0d	13-May-26 A	02-Jun-26 A	13-May-26	02-Jun-26		100%						
S222690	Media backwash and distribution test	5d	5d	04-Jun-26	09-Jun-26			-69d	0%						
SRGF 5 Installation		8d	8d	01-Jun-26	09-Jun-26			-68d	0%						
S222750	Sterilization	3d	3d	01-Jun-26	03-Jun-26			-68d	0%						
S222770	Media backwash and distribution test	5d	5d	04-Jun-26	09-Jun-26			-68d	0%						
Inlet Valve Chamber		36d	36d	01-Jun-26	14-Jul-26			-101d	0%						
S221000	Inlet Valve Chamber Mechanical Installation	30d	30d	01-Jun-26	07-Jul-26			-101d	0%						
S221010	Inlet Valve Chamber Electrical Installation	21d	21d	18-Jun-26	14-Jul-26			-101d	0%						
POCT		45d	45d	01-Jun-26	24-Jul-26			-100d	0%						
S221020	POCT Mechanical Installation (sidestream pump, gas valve train,etc)-	25d	25d	01-Jun-26	30-Jun-26			-85d	0%						
S221030	POCT Penstock installation and testing-	25d	25d	01-Jun-26	30-Jun-26			-100d	0%						
S221040	POCT Electrical Installation-	20d	20d	02-Jul-26	24-Jul-26			-100d	0%						
IOCT		40d	40d	01-Jun-26	18-Jul-26			-105d	0%						
S221050	IOCT Mechanical Installation (sidestream pump, gas valve train,etc)-	25d	25d	01-Jun-26	30-Jun-26			-105d	0%						
S221060	IOCT Penstock installation and testing-	25d	25d	01-Jun-26	30-Jun-26			-105d	0%						
S221070	IOCT Electrical Installation-	15d	15d	02-Jul-26	18-Jul-26			-105d	0%						
PSA and Ozone System		89d	16d	14-Jan-26 A	18-Jun-26	14-Jan-26		-80d	82.02%						
S221080	PSA installation	21d	8d	14-Jan-26 A	09-Jun-26	14-Jan-26		-88d	61.9%						
S221100	Cooling system installation-	10d	10d	01-Jun-26	11-Jun-26			-78d	0%						
S221110	Ozone pipeworks, valves and instruments installation-	8d	8d	10-Jun-26	18-Jun-26			-88d	0%						
S221120	PSA and Ozone System electrical installation-	8d	8d	10-Jun-26	18-Jun-26			-80d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 3 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
DAF		141d	48d	04-Feb-26 A	18-Jul-26	04-Feb-26		-126d	65.96%	DAF					
S221130	DAF 1 - 4 Flocculator installation-	20d	0d	05-Jun-26 A	29-Jun-26 A	05-Jun-26	29-Jun-26		100%						
S221140	DAF 5 - 8 Flocculator installation	20d	0d	05-Jun-26 A	29-Jun-26 A	05-Jun-26	29-Jun-26		100%						
S221150	DAF 1 - 4 Float Scraper installation	20d	20d	01-Jun-26	24-Jun-26			-90d	0%						
S221160	DAF 5 - 8 Float Scraper installation	20d	20d	01-Jun-26	24-Jun-26			-90d	0%						
S221170	DAF 1 - 4 Clarified Water Outlet installation	20d	20d	04-Feb-26 A	24-Jun-26	04-Feb-26		-85d	0%						
S221180	DAF 5 - 8 Clarified Water Outlet installation	20d	20d	06-Feb-26 A	24-Jun-26	06-Feb-26		-92d	0%						
S221190	DAF 1 - 4 Saturatory Vaessel installation	20d	20d	28-Feb-26 A	24-Jun-26	28-Feb-26		-105d	0%						
S221210	DAF 1- 4 Recycled Water System installation	20d	20d	01-Jun-26	24-Jun-26			-105d	0%						
S221220	DAF 5- 8 Recycled Water System installation	20d	20d	25-Jun-26	18-Jul-26			-105d	0%						
S221230	DAF 1- 4 Compressed Air System installation	20d	20d	01-Jun-26	24-Jun-26			-105d	0%						
S221240	DAF 5- 8 Compressed Air System installation	20d	20d	01-Jun-26	24-Jun-26			-105d	0%						
S221250	DAF 1- 4 Pipe & Valves installation	20d	20d	25-Jun-26	18-Jul-26			-105d	0%						
S221260	DAF 5- 8 Pipe & Valves installation	20d	20d	25-Jun-26	18-Jul-26			-105d	0%						
S221270	DAF 1- 4 Penstock installation & testing	20d	20d	01-Jun-26	24-Jun-26			-80d	0%						
S221280	DAF 5- 8 Penstock installation & testing	20d	20d	25-Jun-26	18-Jul-26			-105d	0%						
S221290	DAF LVSB, MCC installation and SAT	15d	15d	25-Jun-26	13-Jul-26			-100d	0%						
S221300	DAF Cable tray and support installation	20d	20d	01-Jun-26	24-Jun-26			-90d	0%						
S221310	DAF Cable installation	20d	20d	25-Jun-26	14-Jul-26			-125d	0%						
S221320	Cable termination	20d	20d	28-Jun-26	17-Jul-26			-125d	0%						
BACF		82d	36d	15-Apr-26 A	06-Jul-26	15-Apr-26		-107d	56.1%	BACF					
Backwash System for BACF		43d	17d	15-Apr-26 A	17-Jun-26	15-Apr-26		-112d	60.47%	Backwash System for BACF					
S221340	BACF Backwash pump and associated pipework-	20d	15d	15-Apr-26 A	17-Jun-26	15-Apr-26		-90d	25%						
S221360	BACF LVSB, MCCs and LCPs installation	10d	10d	01-Jun-26	11-Jun-26			-90d	0%						
S221370	BACF Cable tray installation	10d	10d	01-Jun-26	11-Jun-26			-90d	0%						
S221380	BACF Cable installation	5d	5d	01-Jun-26	05-Jun-26			-116d	0%						
S221390	BACF Cable termination	5d	5d	01-Jun-26	05-Jun-26			-116d	0%						
S221400	Accumulated treated water for BACF 5 backwash and distribution test	5d	5d	01-Jun-26	05-Jun-26			-90d	0%						
S221410	Availability of Thickener Feed Tank to receive the BACF backwash	0d	0d		11-Jun-26			-95d	0%	◆ Availability of Thickener Feed Tank to receive the BACF backwash					
BACF 5 Installation		29d	29d	28-May-26 A	06-Jul-26	28-May-26		-89d	0%	BACF 5 Installation					
S221730	Washwater trough installation	5d	5d	28-May-26 A	05-Jun-26	28-May-26		-89d	0%						



- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 4 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
S221840	Underdrain backwash and distribution test	6d	6d	06-Jun-26	12-Jun-26			-89d	0%						
S221940	Support Gavel installation	7d	7d	13-Jun-26	22-Jun-26			-89d	0%						
S222020	Activated Carbon installation	7d	7d	22-Jun-26	29-Jun-26			-89d	0%						
S222040	Media backwash and distribution test	5d	5d	30-Jun-26	06-Jul-26			-89d	0%						
S222060	Availability of BACF for production of filtered water for subsequent	0d	0d		06-Jul-26			-89d	0%						
BACF 6 Installation		24d	24d	29-May-26 A	29-Jun-26	29-May-26		-93d	0%						
S221810	Washwater trough installation	5d	5d	29-May-26 A	05-Jun-26	29-May-26		-93d	0%						
S222010	Support Gavel installation	7d	7d	06-Jun-26	13-Jun-26			-93d	0%						
S222030	Activated Carbon installation	7d	7d	15-Jun-26	23-Jun-26			-93d	0%						
S222050	Media backwash and distribution test	5d	5d	24-Jun-26	29-Jun-26			-93d	0%						
BACF 7 Installation		29d	29d	15-May-26 A	06-Jul-26	15-May-26		-93d	0%						
S221520	Underdrain assmbly and grouting	5d	0d	15-May-26 A	02-Jun-26 A	15-May-26	02-Jun-26		100%						
S221530	Washwater trough installation	5d	5d	09-Jun-26 A	05-Jun-26	09-Jun-26		-85d	0%						
S221540	Underdrain backwash and distribution test	4d	4d	06-Jun-26	10-Jun-26			-85d	0%						
S221550	Support Gavel installation	7d	7d	11-Jun-26	18-Jun-26			-85d	0%						
S221560	Activated Carbon installation	7d	7d	11-Jun-26	18-Jun-26			-85d	0%						
S221570	Media backwash and distribution test	5d	5d	30-Jun-26	06-Jul-26			-93d	0%						
BACF 8 Installation		28d	28d	08-May-26 A	04-Jul-26	08-May-26		-93d	0%						
S221600	Underdrain assmbly and grouting	5d	0d	08-May-26 A	04-Jun-26 A	08-May-26	04-Jun-26		100%						
S221610	Washwater trough installation	5d	5d	05-Jun-26 A	05-Jun-26	05-Jun-26		-93d	0%						
S221630	Underdrain backwash and distribution test	4d	4d	06-Jun-26	10-Jun-26			-93d	0%						
S221640	Support Gavel installation	7d	7d	11-Jun-26	18-Jun-26			-93d	0%						
S221650	Activated Carbon installation	7d	7d	20-Jun-26	27-Jun-26			-93d	0%						
S221660	Media backwash and distribution test	5d	5d	29-Jun-26	04-Jul-26			-93d	0%						
BACF 1 Installation		61d	24d	27-May-26 A	29-Jun-26	27-May-26		-89d	60.66%						
S221690	Washwater trough installation	5d	5d	27-May-26 A	05-Jun-26	27-May-26		-89d	0%						
S221710	Underdrain backwash and distribution test	4d	4d	06-Jun-26	10-Jun-26			-89d	0%						
S221720	Support Gavel installation	5d	5d	11-Jun-26	16-Jun-26			-89d	0%						
S221740	Activated Carbon installation	5d	5d	17-Jun-26	23-Jun-26			-89d	0%						
S221750	Media backwash and distribution test	5d	5d	24-Jun-26	29-Jun-26			-89d	0%						
BACF 2 Installation		19d	19d	01-Jun-26 A	23-Jun-26	01-Jun-26		-84d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 5 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
S221780	Washwater trough installation	5d	5d	01-Jun-26 A	05-Jun-26	01-Jun-26		-84d	0%						
S221790	Underdrain backwash and distribution test	4d	4d	06-Jun-26	10-Jun-26			-84d	0%						
S221800	Support Gavel installation	5d	5d	05-Jun-26	10-Jun-26			-84d	0%						
S221820	Activated Carbon installation	5d	5d	11-Jun-26	16-Jun-26			-84d	0%						
S221830	Media backwash and distribution test	5d	5d	17-Jun-26	23-Jun-26			-84d	0%						
BACF 3 Installation		28d	28d	01-Jun-26	04-Jul-26			-93d	0%	BACF 3 Installation					
S221870	Washwater trough installation	5d	5d	01-Jun-26	05-Jun-26			-93d	0%						
S221880	Underdrain backwash and distribution test	4d	4d	06-Jun-26	10-Jun-26			-93d	0%						
S221890	Support Gavel installation	7d	7d	11-Jun-26	18-Jun-26			-93d	0%						
S221900	Activated Carbon installation	7d	7d	20-Jun-26	27-Jun-26			-93d	0%						
S221910	Media backwash and distribution test	5d	5d	29-Jun-26	04-Jul-26			-93d	0%						
BACF 4 Installation		37d	19d	09-May-26 A	23-Jun-26	09-May-26		-73d	48.65%	BACF 4 Installation					
S221950	Underdrain assbly and grouting	5d	0d	09-May-26 A	06-Jun-26 A	09-May-26	06-Jun-26		100%						
S221960	Washwater trough installation	5d	5d	01-Jun-26	05-Jun-26			-73d	0%						
S221970	Underdrain backwash and distribution test	4d	4d	06-Jun-26	10-Jun-26			-73d	0%						
S221980	Support Gavel installation	5d	5d	11-Jun-26	16-Jun-26			-73d	0%						
S221990	Activated Carbon installation	5d	5d	17-Jun-26	23-Jun-26			-73d	0%						
S222000	Media backwash and distribution test	5d	5d	11-Jun-26	16-Jun-26			-73d	0%						
Chemical Plants		10d	0d	12-Mar-26 A	01-Jun-26 A	12-Mar-26	01-Jun-26		100%	Chemical Plants					
S222790	Ammonium Sulphate Plant E&M installation	10d	0d	12-Mar-26 A	01-Jun-26 A	12-Mar-26	01-Jun-26		100%						
Sampling System		10d	10d	01-Jun-26	11-Jun-26			-75d	0%	Sampling System					
S222810	Sampling System E&M installation	10d	10d	01-Jun-26	11-Jun-26			-75d	0%						
Service Water System		10d	10d	01-Jun-26	11-Jun-26			-75d	0%	Service Water System					
S222820	Service Water System E&M installation	10d	10d	01-Jun-26	11-Jun-26			-75d	0%						
Lamella & Supernatant Plant		197d	10d	02-Jun-25 A	11-Jun-26	02-Jun-25		-75d	94.92%	Lamella & Supernatant Plant					
S222850	Pipeworks, valves and instruments installation	45d	10d	19-Sep-25 A	11-Jun-26	19-Sep-25		-85d	77.78%						
S222860	Electrical installation	10d	10d	01-Jun-26	11-Jun-26			-95d	0%						
S222870	Lifting Appliance installation and load test for WTB	150d	10d	02-Jun-25 A	11-Jun-26	02-Jun-25		-75d	93.33%						
Building Services		138d	44d	03-Nov-25 A	23-Jul-26	03-Nov-25		-104d	68.12%	Building Services					
S222900	Installation of MVAC system,plumbing and drainage system	30d	10d	03-Nov-25 A	11-Jun-26	03-Nov-25		-75d	66.67%						
S222940	Installation of CCTV system	10d	10d	11-Jun-26	23-Jun-26			-104d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 6 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
S222950	Security Access Control System	10d	10d	17-Jun-26	29-Jun-26			-104d	0%						
S222960	Telephone System	10d	10d	24-Jun-26	06-Jul-26			-104d	0%						
S222970	Wireless Communication System	10d	10d	30-Jun-26	11-Jul-26			-104d	0%						
S222980	Public Address System	10d	10d	07-Jul-26	17-Jul-26			-104d	0%						
S222990	Photovoltaic Solar Power System	10d	10d	13-Jul-26	23-Jul-26			-104d	0%						
S223000	Water Leakage Detection System	5d	5d	18-Jul-26	23-Jul-26			-104d	0%						
Power Supply System		38d	5d	22-Nov-25 A	05-Jun-26	22-Nov-25		375d	86.84%						
S202271	Construction of HV/LV Cable Pit	15d	5d	22-Nov-25 A	05-Jun-26	22-Nov-25		375d	66.67%						
S302273	Backfill and Road Reinstatement Works for West Side of WTB	15d	5d	10-Apr-26 A	05-Jun-26	10-Apr-26		-63d	66.67%						
Temporary Recirculation route for T&C		10d	10d	26-Jun-26	05-Jul-26			-114d	0%						
S223100	Installation of temporary pumps at SRGF Outlet Channels	5d	5d	29-Jun-26	03-Jul-26			-114d	0%						
S223110	Installation of pipework, valves and instruments	5d	5d	26-Jun-26	30-Jun-26			-114d	0%						
S223130	Functional test of the recirculation system	5d	5d	01-Jul-26	05-Jul-26			-114d	0%						
Temporary Arrangements for Discharge to Waste Streams		20d	20d	12-Jun-26	07-Jul-26			-95d	0%						
S223140	Installation of wastewater treatment units besides Thickener Feed	10d	10d	12-Jun-26	24-Jun-26			-95d	0%						
S223150	Installation of pipeworks, valves and instruments	10d	10d	25-Jun-26	07-Jul-26			-95d	0%						
S223160	Electrical installation	10d	10d	25-Jun-26	07-Jul-26			-95d	0%						
Mechanical Works		20d	20d	01-Jun-26	24-Jun-26			-85d	0%						
S223206	Installation of lifting appliances at WTB	20d	20d	01-Jun-26	24-Jun-26			-85d	0%						
Testing and Commissioning		53d	53d	01-Jun-26	23-Jul-26			-131d	0%						
S223240	Individual tests of sub-system	5d	5d	19-Jul-26	23-Jul-26			-131d	0%						
S223250	Power energization at WTB	5d	5d	01-Jun-26	05-Jun-26			-70d	0%						
Inlet Chamber		40d	40d	01-Jun-26	18-Jul-26			-105d	0%						
S223300	Construction of inlet valve chamber-	10d	10d	01-Jun-26	11-Jun-26			-105d	0%						
S223310	Installation of E&M works-	10d	10d	08-Jul-26	18-Jul-26			-105d	0%						
Flowmeter Chambers		10d	10d	01-Jun-26	11-Jun-26			-75d	0%						
S223320	Construction of flow meter chambers-	10d	10d	01-Jun-26	11-Jun-26			-75d	0%						
S223330	Installation of flowmeters and associated pipeworks and equipment-	10d	10d	01-Jun-26	11-Jun-26			-75d	0%						
Office and Laboratory Building		783d	51d	30-May-24 A	21-Jul-26	30-May-24		-126d	93.49%						
Statutory Submission schedule		28d	28d	12-Jun-26	09-Jul-26			-114d	0%						
S223400	FS_Form FSI314, FSI 501 & As-built dwgs for O&LB	14d	14d	12-Jun-26	25-Jun-26			-114d	0%						



Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 7 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
S223410	FS_Certificate (Acceptance memo) for O&LB	14d	14d	26-Jun-26	09-Jul-26			-114d	0%						
Eletrical Works		140d	20d	21-Oct-25 A	24-Jun-26	21-Oct-25		-103d	85.71%	Eletrical Works					
S223440	Installation of cable tray and cables	140d	20d	21-Oct-25 A	24-Jun-26	21-Oct-25		-103d	85.71%						
Building Service		619d	20d	30-May-24 A	24-Jun-26	30-May-24		-89d	96.77%	Building Service					
S223450.1	Installation of Fire services system	100d	15d	30-May-24 A	17-Jun-26	30-May-24		-97d	85%						
S223460	Installation of plumbing and drainage system	150d	10d	24-May-25 A	11-Jun-26	24-May-25		-90d	93.33%						
S223470	Installation of CCTV system,security access control system,wireless communication system and PA system	170d	15d	23-Oct-25 A	24-Jun-26	23-Oct-25		-89d	91.18%						
S223475	Installation of water leakage detection system	90d	15d	13-Nov-25 A	17-Jun-26	13-Nov-25		-99d	83.33%						
Procurement of Laboratory Funiture and Equipment		90d	15d	02-Oct-25 A	17-Jun-26	02-Oct-25		-89d	83.33%	Procurement of Laboratory Funiture and Equipment					
S202011	Procurement of furniture and laboratory equipment	90d	15d	02-Oct-25 A	17-Jun-26	02-Oct-25		-89d	83.33%						
Architectural Works,Furniture and Labortory Equipment		270d	10d	24-Mar-25 A	11-Jun-26	24-Mar-25		-94d	96.3%	Architectural Works,Furniture and Labortory Equipment					
S223495	Installation of external wall tiles	120d	5d	24-Mar-25 A	05-Jun-26	24-Mar-25		-89d	95.83%						
S223500	Installation of furniture and laboratory equipment	90d	10d	06-Jun-25 A	11-Jun-26	06-Jun-25		-94d	88.89%						
Testing and Commissioning		28d	28d	24-Jun-26	21-Jul-26			-132d	0%	Testing and Commissioning					
S223510	Inspection after installation of E&M works	14d	14d	24-Jun-26	07-Jul-26			-132d	0%						
S223530	Individual tests of sub-system	14d	14d	08-Jul-26	21-Jul-26			-132d	0%						
Reinstatement Works		30d	30d	01-Jun-26	07-Jul-26			-88d	0%	Reinstatement Works					
S223541	Drainage works near the O&LB	20d	20d	01-Jun-26	24-Jun-26			-88d	0%						
S223542	Paving works around the O&LB	10d	10d	06-Jun-26	17-Jun-26			-83d	0%						
S223545	Backfill and Reinstatement the road	10d	10d	25-Jun-26	07-Jul-26			-88d	0%						
Dewatering Building		415d	40d	16-Nov-24 A	18-Jul-26	16-Nov-24		-104d	90.36%	Dewatering Building					
S223610	Installation of new filter press system	270d	15d	16-Nov-24 A	17-Jun-26	16-Nov-24		-104d	94.44%						
S223615	Replacement of MVAC system	150d	30d	20-Mar-25 A	07-Jul-26	20-Mar-25		-95d	80%						
S223617	Dewatering system Testing and Commissioning	24d	24d	18-Jun-26	17-Jul-26			-104d	0%						
S223618	Handover to Plant Operater	1d	1d	18-Jul-26	18-Jul-26			-104d	0%						
Washwater System		25d	25d	01-Jun-26	30-Jun-26			-83d	0%	Washwater System					
S223620	Modification of washwater equalization tanks No.1 and No.2-	15d	15d	01-Jun-26	17-Jun-26			-79d	0%						
S223630	Modification of sludge thickeners and associated pipeworks	15d	15d	01-Jun-26	17-Jun-26			-83d	0%						
S223635	Electrical installation	10d	10d	01-Jun-26	11-Jun-26			-78d	0%						
S223638	Testing of washwater system	10d	10d	18-Jun-26	30-Jun-26			-83d	0%						
Chemical Building		1140d	53d	21-Mar-23 A	23-Jul-26	21-Mar-23		-128d	95.35%	Chemical Building					



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 8 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
Modification of Existing Lime System & other systems and Installatio		550d	40d	29-Nov-23 A	18-Jul-26	29-Nov-23		-104d	92.73%	Modification of Existing Lime System & other systems and Installation of					
S223720	Modification of the existing alum,polyelectrolyte and silicofluoride system,lime watersystem,alum sludge holding tanks	150d	10d	25-Jun-25 A	11-Jun-26	25-Jun-25		-95d	93.33%						
S223725	Modification of electrical works	180d	10d	02-Jul-25 A	07-Jul-26	02-Jul-25		-95d	94.44%						
S223726	MiMEPerection in Chemical Building	250d	40d	29-Nov-23 A	18-Jul-26	29-Nov-23		-104d	84%						
Electrical Installation		784d	40d	21-Mar-23 A	18-Jul-26	21-Mar-23		-98d	94.9%	Electrical Installation					
S223729	Replacement of MVAC system	200d	10d	21-Mar-23 A	18-Jul-26	21-Mar-23		-98d	95%						
S223730	Electrical installation	150d	15d	20-Jun-25 A	17-Jun-26	20-Jun-25		-74d	90%						
S223731	Replacement of existing lighting system	200d	20d	21-Aug-25 A	24-Jun-26	21-Aug-25		-78d	90%						
Testing		5d	5d	19-Jul-26	23-Jul-26			-130d	0%	Testing					
S401030	System testing-	5d	5d	19-Jul-26	23-Jul-26			-130d	0%						
Chlorination Building		123d	19d	04-Aug-25 A	23-Jun-26	04-Aug-25		-77d	84.55%	Chlorination Building					
S224001	Installation of hypochlorite dosing system	10d	5d	08-Oct-25 A	05-Jun-26	08-Oct-25		-96d	50%						
S224002	Modification of existing chlorine water distribution pipework	10d	5d	06-Aug-25 A	05-Jun-26	06-Aug-25		-96d	50%						
S224010	Modification and replacement of the existing Chlorine Building power supply and distribution system	10d	5d	06-Aug-25 A	23-Jun-26	06-Aug-25		-84d	50%						
S224011	Replacement of existing lighting system	10d	5d	04-Aug-25 A	23-Jun-26	04-Aug-25		-77d	50%						
S224015	Tie-in common manifold to new Stream 2A with 2 new chlorinators	10d	5d	16-Oct-25 A	05-Jun-26	16-Oct-25		-63d	50%						
S224016	Connection of the new chlorinators to the hypochlorite dosing system	10d	5d	08-Oct-25 A	05-Jun-26	08-Oct-25		-63d	50%						
Filter Gallery, Chlorine Contact Tank and Clear Water Tank		38d	38d	01-Jun-26	16-Jul-26			-96d	0%	Filter Gallery, Chlorine Contact Tank and Clear Water Tank					
S224020	Installation of dosing lines sampling-	10d	10d	01-Jun-26	11-Jun-26			-74d	0%						
S224021	Modification of existing water pipes-	15d	15d	01-Jun-26	17-Jun-26			-76d	0%						
S224022	Replacement of new flowmeter of stream 2A-	10d	10d	12-Jun-26	24-Jun-26			-81d	0%						
S224023	Sterilization of pipeworks	3d	3d	14-Jul-26	16-Jul-26			-96d	0%						
S224024	Replacement of MVAC system-	30d	30d	06-Jun-26	13-Jul-26			-96d	0%						
Laying of Sludge Pipe (SP-01) CHF 0 to 218		374d	29d	20-Jan-24 A	06-Jul-26	20-Jan-24		-87d	92.25%	Laying of Sludge Pipe (SP-01) CHF 0 to 218					
S313360	Laying of Sludge pipe (SP-01) CHF 100 to 172 from lamellar settler to existing DN800 Washwater pipe	35d	10d	20-Jan-24 A	11-Jun-26	20-Jan-24		-82d	71.43%						
S313365	Pressure test for sludge pipe (SP-01)	7d	7d	12-Jun-26	20-Jun-26			-82d	0%						
S401070	Connection to existing DN800 washwater pipe	7d	7d	27-Jun-26	06-Jul-26			-87d	0%						
Laying of Sludge Pipe (SP-02) CHG 0 to 209		718d	22d	20-Jan-24 A	26-Jun-26	20-Jan-24		-87d	96.94%	Laying of Sludge Pipe (SP-02) CHG 0 to 209					
S313340	Laying of Sludge pipe (SP-02) CHG 167 to 100 from existing alum sludge holding tank to existing DN800 Washwater pipe	35d	10d	20-Jan-24 A	11-Jun-26	20-Jan-24		-98d	71.43%						
S313342	Pressure test for sludge pipe (SP-02)	5d	5d	12-Jun-26	17-Jun-26			-87d	0%						
S401080	Connection to existing DN800 washwater pipe	7d	7d	18-Jun-26	26-Jun-26			-87d	0%						



- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 9 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
Remaining Laying of Pipe Works		212d	40d	28-Oct-25 A	18-Jul-26	28-Oct-25		-98d	81.13%	Remaining Laying of Pipe Works					
S302081	Excavation and ELS for fresh water main FWM-3A & FWM-3B	45d	5d	28-Oct-25 A	05-Jun-26	28-Oct-25		-83d	88.89%						
S302091	Laying of remaining fresh water main FWM-3A & FWM-3B	10d	10d	06-Jun-26	17-Jun-26			-80d	0%						
S302092	Fresh water main 3A&3B pipe connection works	7d	7d	18-Jun-26	26-Jun-26			-80d	0%						
S313440	Laying of Sludge washwater recycle pipe (SP-03) CHJ 0 to 38.9	7d	7d	06-Jun-26	13-Jun-26			-98d	0%						
S313450	SP-03 connection to DN800 washwater pipe and existing filter press filtrate pipe	7d	7d	11-Jul-26	18-Jul-26			-98d	0%						
S313460	Laying of Thickener influent pipe (T1-01) CHH 0 to 7.2	7d	7d	15-Jun-26	23-Jun-26			-98d	0%						
S313480	Laying of Thickener overflow pipe (T0-01) CHK 0 to 29.1	7d	7d	24-Jun-26	02-Jul-26			-98d	0%						
S313490	T1-01 connection to existing DN300 thickner overflow pipe	7d	7d	03-Jul-26	10-Jul-26			-98d	0%						
S313500	Laying of remaining sampling pipe(spp01-05)	10d	10d	01-Jun-26	11-Jun-26			-88d	0%						
S313510	Construction of non-return valve chamber and associated works	30d	10d	09-Feb-26 A	11-Jun-26	09-Feb-26		-68d	66.67%						
S313520	Construction of DN200 by-pass system	15d	15d	13-Nov-25 A	17-Jun-26	13-Nov-25		-73d	0%						
S313530	Pipe laying of FWM-1 and FWM-2	10d	10d	01-Jun-26	11-Jun-26			-88d	0%						
S313540	DN300 valve for existing thickener overflow pipe	15d	15d	01-Jun-26	17-Jun-26			-93d	0%						
S313560	DN400 valve for existing washwater recycle pipe	15d	15d	01-Jun-26	17-Jun-26			-93d	0%						
S313570	DN40 PYDP-01 to be connected to existing polymer pumps	15d	15d	01-Jun-26	17-Jun-26			-93d	0%						
Control System		145d	20d	04-Nov-25 A	24-Jun-26	04-Nov-25		-78d	86.21%	Control System					
S224030	Installation of new DCS, BEMS, Local Control Panels, PLCs, ALCPs, MMIs and TMAS	145d	15d	04-Nov-25 A	17-Jun-26	04-Nov-25		-80d	89.66%						
S224040	Modification of stream I DCS system and integration with stream IIA DCS system	15d	15d	01-Jun-26	17-Jun-26			-79d	0%						
S224045	Installation of NOSS	20d	20d	01-Jun-26	24-Jun-26			-78d	0%						
Siu Ho Wan Pumping Station		30d	30d	01-Jun-26	07-Jul-26			-94d	0%	Siu Ho Wan Pumping Station					
S224050	Modification of backwash pump to stream IIA SRGF-	30d	30d	01-Jun-26	07-Jul-26			-94d	0%						
S224060	Installation of plant water transfer system-	30d	30d	01-Jun-26	07-Jul-26			-94d	0%						
Administration Building		727d	50d	15-Feb-24 A	30-Jul-26	15-Feb-24		-108d	93.12%	Administration Building					
S201760	Modification work to the existing Control Room located on the 1st Floor	180d	30d	15-Feb-24 A	07-Jul-26	15-Feb-24		-98d	83.33%						
S201770	Replacement of existing mimic display board with with new 65 inch LCD monitor and controller	10d	10d	08-Jul-26	18-Jul-26			-98d	0%						
S201771	Replacement of MVAC system	360d	10d	26-Sep-24 A	11-Jun-26	26-Sep-24		-68d	97.22%						
S201772	Installation of Ceiling and Modification of Raising Floor	50d	50d	01-Jun-26	30-Jul-26			-108d	0%						
S201780	Modification of the building services systems	30d	30d	01-Jun-26	07-Jul-26			-88d	0%						
Intergrated Testing and Commissioning		10d	10d	21-Jul-26	30-Jul-26			-135d	0%	Intergrated Testing and Commissioning					
S224080	Preliminary tests of main treatment processes	7d	7d	21-Jul-26	27-Jul-26			-132d	0%						



Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 10 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
S224100	Planned completion of Section 2 of the Works	0d	0d		30-Jul-26			-135d	0%						◆ Planned completion of Section 2 of the Works
Section 3 of the Works		645d	43d	03-Sep-24 A	13-Jul-26	03-Sep-24		-90d	93.33%						
Siu Ho Wan Raw Water Booster Pumping Station		645d	43d	03-Sep-24 A	13-Jul-26	03-Sep-24		-118d	93.33%						
Architectural Works		120d	0d	03-Sep-24 A	28-May-26 A	03-Sep-24	28-May-26		100%						
S312260	Installation of external facade	120d	0d	03-Sep-24 A	28-May-26 A	03-Sep-24	28-May-26		100%						
Testing and Commissioning		164d	43d	27-Nov-25 A	13-Jul-26	27-Nov-25		-118d	73.78%						
S312460	Individual tests of sub-system	25d	8d	27-Nov-25 A	09-Jun-26	27-Nov-25		-86d	68%						
S312520	FSD inspection and approval	20d	20d	18-Jun-26	13-Jul-26			-93d	0%						
S312540	Planned completion of Section 3 of the Works	0d	0d		13-Jul-26			-118d	0%						◆ Planned completion of Section 3 of the Works
Remaining Works		244d	25d	01-Sep-25 A	30-Jun-26	01-Sep-25		-83d	89.75%						
Laying of Raw Water Main (RWM-2) CHD 118 to 150		244d	25d	01-Sep-25 A	30-Jun-26	01-Sep-25		-83d	89.75%						
S313082	Construction of associated pit and chamber	30d	15d	01-Sep-25 A	17-Jun-26	01-Sep-25		-83d	50%						
S313083	Pressure test	10d	10d	18-Jun-26	30-Jun-26			-83d	0%						
Laying of Raw Water Main (RWM-2) CHD 150 to 403.3		7d	7d	01-Jun-26	08-Jun-26			-65d	0%						
S401050	Connection to WTB(CHD 380-395)	7d	7d	01-Jun-26	08-Jun-26			-65d	0%						
Laying of Raw Water Main (RWM-3) CHE 0 to 200.9		7d	7d	01-Jun-26	08-Jun-26			-65d	0%						
S313430	Connection to WTB(CHE 185-201)	7d	7d	01-Jun-26	08-Jun-26			-65d	0%						
Roadwork		70d	20d	18-Sep-25 A	24-Jun-26	18-Sep-25		-58d	71.43%						
S314100	Laying of ducting,power and control cables,and road lighting works	25d	10d	18-Sep-25 A	11-Jun-26	18-Sep-25		-48d	60%						
S321831	Construction of fencing	30d	20d	28-Jan-26 A	24-Jun-26	28-Jan-26		-78d	33.33%						
Section 4 of the Works-Landscape Softworks and Establis		443d	443d	31-May-26	16-Aug-27			23d	0%						
S401000.1	Construction of irrigation system and Landscape softworks for BPS	40d	40d	31-May-26	09-Jul-26			-95d	0%						
S401000.2	Construction of irrigation system and Landscape softworks for O&LB	40d	40d	05-Jun-26	14-Jul-26			-95d	0%						
S401000.3	Construction of irrigation system and Landscape softworks for WTB	40d	40d	08-Jul-26	16-Aug-26			-123d	0%						
S401010	Establishment works	365d	365d	17-Aug-26	16-Aug-27			23d	0%						
S401020	Planned completion of Section 4 of the Works	0d	0d		16-Aug-26			-123d	0%						◆ Planned completion of Section 4 of the Works
PMI252-Provision of Enabling Works for Achieving a Treati		241d	180d	09-Mar-26 A	26-Nov-26	09-Mar-26		109d	25.31%						
PMI252 - Civil and E&M Design, Procument and Delivery		241d	180d	09-Mar-26 A	26-Nov-26	09-Mar-26		109d	25.31%						
EW20010	Submission and Approval of Detailed Design for Hypo System	30d	20d	09-Mar-26 A	19-Jun-26	09-Mar-26		16d	33.33%						
EW20020	Civil Temporary Works Design and Method Statement Approval	14d	14d	20-Jun-26	03-Jul-26			16d	0%						
EW20470	Tendering process,Subletting, Procurement, FAT and Material Delivery for Hypo System	150d	130d	15-Jun-26 A	07-Oct-26	15-Jun-26		74d	13.33%						



Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 11 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-May-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										May 51	Jun 52	Jul 53	Aug 54	Sep 55	Oct 56
EW20480	Submission and Approval of DG Application for Hypo System	180d	180d	31-May-26	26-Nov-26			109d	0%						
EW20490	Submission and Approval of Detailed Design for Lime Dosing System	90d	90d	20-Jun-26	17-Sep-26			116d	0%						
EW20510	Submission and Approval of Detailed Design for Sludge Thickener System	100d	100d	10-Jul-26	17-Oct-26			116d	0%						
PMI252 - Construction and Installation Works		60d	60d	04-Jul-26	01-Sep-26			98d	0%						
Sludge Thickener and Facilities		58d	58d	04-Jul-26	30-Aug-26			16d	0%						
EW20030	Run-in construction for access	14d	14d	04-Jul-26	17-Jul-26			16d	0%						
EW20040	Site clearance, temporary drainage system and trial pit for site area	14d	14d	18-Jul-26	31-Jul-26			16d	0%						
EW20060	Open cut to formation level (+27.9mPD) and Predrilling work for identification rockhead level	14d	14d	01-Aug-26	14-Aug-26			16d	0%						
EW20065	Pouring blinding layer	2d	2d	15-Aug-26	16-Aug-26			16d	0%						
EW20070	150mm dia. thickener influent installation from alum sludge holding tank to sludge thickening facilities	14d	14d	17-Aug-26	30-Aug-26			16d	0%						
External works		60d	60d	04-Jul-26	01-Sep-26			98d	0%						
EW20450	DN50 pipes laying from hypo system to filter gallery	60d	60d	04-Jul-26	01-Sep-26			98d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-May-26	1	CLX	RM

3 Month Rolling Programme -
June 2026 to August 2026

(sheet 12 of 12)