

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
Construction of Siu Ho Wan Water Treatment Works		1571d	424d	21-Mar-23 A	27-Sep-27	21-Mar-23		-19d	73.01%						
Section of the Works (Planned Completion Date)		25d	25d	02-Sep-26	27-Sep-26			346d	0%				Section of the Works (Planned Completion Date)		
SEW1050	Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc	0d	0d		23-Sep-26			-176d	0%				Section 2- Installation and modification works for Water Treatment B		
SEW1060	Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station, road works and remaining works	0d	0d		02-Sep-26			-155d	0%				Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station		
SEW1090	Section 4- Landscape softworks and establishment works	0d	0d		27-Sep-26			346d	0%				Section 4- Landscape softworks and establishment works		
Defect Date for Each Section of the Works		724d	420d	01-Sep-25 A	23-Sep-27	01-Sep-25		-176d	41.99%						
SEW1100	Section 1- Construction of Water Treatment Building, Siu Ho Wan Raw Water Booster Pumping Station,Office and Laboratory	365d	32d	01-Sep-25 A	31-Aug-26*	01-Sep-25		9d	91.23%						
SEW1110	Section 2- Installation and modification works for Water Treatment Building,Office and Laboratory,Chemical building,etc	365d	365d	24-Sep-26	23-Sep-27*			-176d	0%						
SEW1120	Section 3- E&M installation works for Siu Ho Wan Raw Water Booster Pumping Station, road works and remaining works	365d	365d	03-Sep-26	02-Sep-27*			-155d	0%						
Section 2 of the Works		1202d	55d	21-Mar-23 A	23-Sep-26	21-Mar-23		350d	95.42%				Section 2 of the Works		
Water Treatment Building		378d	55d	02-Jun-25 A	23-Sep-26	02-Jun-25		350d	85.45%				Water Treatment Building		
Architectural Works		352d	29d	11-Sep-25 A	28-Aug-26	11-Sep-25		-150d	91.76%				Architectural Works		
S110760.3	Finishing works from +23.0mPD up to +29.5mPD floor including water tightness test for IOCT	25d	0d	11-Sep-25 A	25-Jul-26 A	11-Sep-25	25-Jul-26		100%						
S110882	Finishing works of external wall	15d	15d	13-May-26 A	14-Aug-26	13-May-26		-136d	0%						
S223170	Construction of planter on the roof	45d	10d	14-Apr-26 A	11-Aug-26	14-Apr-26		-106d	77.78%						
S223200	Installation of external facade	25d	25d	31-Jul-26	28-Aug-26			-121d	0%						
S223205	Installation of vertical greening system	25d	25d	31-Jul-26	28-Aug-26			-121d	0%						
Statutory Submission schedule		52d	52d	31-Jul-26	20-Sep-26			-173d	0%				Statutory Submission schedule		
DG Application and Approval		31d	31d	09-Aug-26	08-Sep-26			-161d	0%				DG Application and Approval		
S210140	Vent/425 DG completion inspection for WTB	5d	5d	23-Aug-26	27-Aug-26			-161d	0%						
S210160	DG (Ozone & oxygen tank) - inform FSD for installation completion inspection for WTB	15d	15d	09-Aug-26	23-Aug-26			-157d	0%						
S210180	FS_Certificate (Acceptance memo) for WTB	10d	10d	28-Aug-26	06-Sep-26			-161d	0%						
S210200	FSD issue DG certificate for WTB	10d	10d	28-Aug-26	08-Sep-26			-130d	0%						
FSI/314 for FS Installation Submission		7d	7d	23-Aug-26	29-Aug-26			-151d	0%				FSI/314 for FS Installation Submission		
S210120	FS_Form FSI314,FSI501 & As-built dwgs for WTB	7d	7d	23-Aug-26	29-Aug-26			-151d	0%						
WSD-Submit Form WWO 542 for Water Supply Application		12d	12d	31-Jul-26	11-Aug-26			-173d	0%				WSD-Submit Form WWO 542 for Water Supply Application		
S210235	WW046 submission to WSD	12d	12d	31-Jul-26	11-Aug-26			-173d	0%						
WSD-Submit Form WWO 542 for FS Water Supply Application		52d	52d	31-Jul-26	20-Sep-26			-173d	0%				WSD-Submit Form WWO 542 for FS Water Supply Application		
S210250	WW046 submission to WSD	12d	12d	31-Jul-26	11-Aug-26			-173d	0%						
S210255	WSD - Received WWO 46 Part V for water certificate issued by WSD	40d	40d	12-Aug-26	20-Sep-26			-173d	0%						
E&M Equipment Installation		347d	53d	02-Jun-25 A	21-Sep-26	02-Jun-25		352d	84.73%				E&M Equipment Installation		



Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
SRGF		121d	29d	24-Feb-26 A	02-Sep-26	24-Feb-26		301d	76.03%	SRGF					
Backwash System for SRGF		0d	0d	31-Jul-26	31-Jul-26			330d	0%	Backwash System for SRGF					
S222130	Availability of Lamella Settler and Supernatant Return System	0d	0d		31-Jul-26			330d	0%	Availability of Lamella Settler and Supernatant Return System					
SRGF 8 Installation		22d	22d	31-Jul-26	25-Aug-26			-122d	0%	SRGF 8 Installation					
S222170	Underdrain backwash and distribution test	3d	3d	31-Jul-26	03-Aug-26			-122d	0%						
S222180	Support Gavel installation	6d	6d	04-Aug-26	10-Aug-26			-122d	0%						
S222190	Sterilization	3d	3d	11-Aug-26	13-Aug-26			-122d	0%						
S222200	Quartz Sand installation	7d	7d	14-Aug-26	21-Aug-26			-122d	0%						
S222210	Media backwash and distribution test	5d	5d	20-Aug-26	25-Aug-26			-122d	0%						
SRGF 6 Installation		29d	29d	31-Jul-26	02-Sep-26			-129d	0%	SRGF 6 Installation					
S222240	Washwater trough installation	5d	5d	31-Jul-26	05-Aug-26			-129d	0%						
S222250	Underdrain backwash and distribution test	3d	3d	06-Aug-26	08-Aug-26			-129d	0%						
S222260	Support Gavel installation	6d	6d	10-Aug-26	15-Aug-26			-129d	0%						
S222270	Sterilization	3d	3d	17-Aug-26	19-Aug-26			-129d	0%						
S222280	Quartz Sand installation	7d	7d	20-Aug-26	27-Aug-26			-129d	0%						
S222290	Media backwash and distribution test	5d	5d	28-Aug-26	02-Sep-26			-129d	0%						
SRGF 4 Installation		15d	15d	31-Jul-26	17-Aug-26			-115d	0%	SRGF 4 Installation					
S222350	Sterilization	3d	3d	31-Jul-26	03-Aug-26			-115d	0%						
S222360	Quartz Sand installation	7d	7d	04-Aug-26	11-Aug-26			-115d	0%						
S222370	Media backwash and distribution test	5d	5d	12-Aug-26	17-Aug-26			-115d	0%						
SRGF 2 Installation		8d	8d	31-Jul-26	08-Aug-26			-108d	0%	SRGF 2 Installation					
S222430	Sterilization	3d	3d	31-Jul-26	03-Aug-26			-108d	0%						
S222450	Media backwash and distribution test	5d	5d	04-Aug-26	08-Aug-26			-108d	0%						
SRGF 7 Installation		116d	24d	24-Feb-26 A	27-Aug-26	24-Feb-26		-124d	79.31%	SRGF 7 Installation					
S222490	Underdrain backwash and distribution test	3d	3d	24-Feb-26 A	03-Aug-26	24-Feb-26		-124d	0%						
S222500	Support Gavel installation	6d	6d	04-Aug-26	10-Aug-26			-124d	0%						
S222510	Sterilization	3d	3d	11-Aug-26	13-Aug-26			-124d	0%						
S222520	Quartz Sand installation	7d	7d	14-Aug-26	21-Aug-26			-124d	0%						
S222530	Media backwash and distribution test	5d	5d	22-Aug-26	27-Aug-26			-124d	0%						
SRGF 1 Installation		8d	8d	31-Jul-26	08-Aug-26			-108d	0%	SRGF 1 Installation					
S222590	Sterilization	3d	3d	31-Jul-26	03-Aug-26			-108d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

(sheet 2 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
S222610	Media backwash and distribution test	5d	5d	04-Aug-26	08-Aug-26			-108d	0%						
SRGF 3 Installation		8d	8d	31-Jul-26	08-Aug-26			-108d	0%						
S222670	Sterilization	3d	3d	31-Jul-26	03-Aug-26			-108d	0%						
S222690	Media backwash and distribution test	5d	5d	04-Aug-26	08-Aug-26			-108d	0%						
SRGF 5 Installation		8d	8d	31-Jul-26	08-Aug-26			-106d	0%						
S222750	Sterilization	3d	3d	31-Jul-26	03-Aug-26			-106d	0%						
S222770	Media backwash and distribution test	5d	5d	04-Aug-26	08-Aug-26			-106d	0%						
POCT		45d	45d	31-Jul-26	21-Sep-26			-138d	0%						
S221020	POCT Mechanical Installation (sidestream pump, gas valve train,etc)-	25d	25d	31-Jul-26	28-Aug-26			-123d	0%						
S221030	POCT Penstock installation and testing-	25d	25d	31-Jul-26	28-Aug-26			-138d	0%						
S221040	POCT Electrical Installation-	20d	20d	29-Aug-26	21-Sep-26			-138d	0%						
IOCT		35d	35d	31-Jul-26	09-Sep-26			-138d	0%						
S221050	IOCT Mechanical Installation (sidestream pump, gas valve train,etc)-	25d	25d	31-Jul-26	28-Aug-26			-138d	0%						
S221060	IOCT Penstock installation and testing-	25d	25d	31-Jul-26	28-Aug-26			-138d	0%						
S221070	IOCT Electrical Installation-	10d	10d	29-Aug-26	09-Sep-26			-138d	0%						
PSA and Ozone System		139d	16d	14-Jan-26 A	18-Aug-26	14-Jan-26		-118d	88.49%						
S221080	PSA installation	21d	8d	14-Jan-26 A	08-Aug-26	14-Jan-26		-127d	61.9%						
S221100	Cooling system installation-	10d	10d	31-Jul-26	11-Aug-26			-116d	0%						
S221110	Ozone pipeworks, valves and instruments installation-	8d	8d	10-Aug-26	18-Aug-26			-126d	0%						
S221120	PSA and Ozone System electrical installation-	8d	8d	10-Aug-26	18-Aug-26			-118d	0%						
DAF		200d	47d	04-Feb-26 A	15-Sep-26	04-Feb-26		-171d	76.5%						
S221150	DAF 1 - 4 Float Scraper installation	20d	20d	31-Jul-26	22-Aug-26			-128d	0%						
S221160	DAF 5 - 8 Float Scraper installation	20d	20d	31-Jul-26	22-Aug-26			-128d	0%						
S221170	DAF 1 - 4 Clarified Water Outlet installation	20d	20d	04-Feb-26 A	22-Aug-26	04-Feb-26		-123d	0%						
S221180	DAF 5 - 8 Clarified Water Outlet installation	20d	20d	06-Feb-26 A	22-Aug-26	06-Feb-26		-130d	0%						
S221190	DAF 1 - 4 Saturatory Vaessel installation	20d	20d	28-Feb-26 A	22-Aug-26	28-Feb-26		-143d	0%						
S221210	DAF 1- 4 Recycled Water System installation	20d	20d	31-Jul-26	22-Aug-26			-143d	0%						
S221220	DAF 5- 8 Recycled Water System installation	20d	20d	24-Aug-26	15-Sep-26			-143d	0%						
S221230	DAF 1- 4 Compressed Air System installation	20d	20d	31-Jul-26	22-Aug-26			-143d	0%						
S221240	DAF 5- 8 Compressed Air System installation	20d	20d	31-Jul-26	22-Aug-26			-143d	0%						
S221250	DAF 1- 4 Pipe & Valves installation	20d	20d	24-Aug-26	15-Sep-26			-143d	0%						



Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme - August 2026 to October 2026

(sheet 3 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
S221260	DAF 5- 8 Pipe & Valves installation	20d	20d	24-Aug-26	15-Sep-26			-143d	0%						
S221270	DAF 1- 4 Penstock installation & testing	20d	20d	31-Jul-26	22-Aug-26			-118d	0%						
S221280	DAF 5- 8 Penstock installation & testing	20d	20d	24-Aug-26	15-Sep-26			-143d	0%						
S221290	DAF LVSB, MCC installation and SAT	15d	15d	24-Aug-26	09-Sep-26			-138d	0%						
S221300	DAF Cable tray and support installation	20d	20d	31-Jul-26	22-Aug-26			-128d	0%						
S221310	DAF Cable installation	20d	20d	24-Aug-26	12-Sep-26			-171d	0%						
S221320	Cable termination	20d	20d	27-Aug-26	15-Sep-26			-171d	0%						
BACF		140d	34d	15-Apr-26 A	02-Sep-26	15-Apr-26		-146d	75.71%	BACF					
Backwash System for BACF		104d	18d	15-Apr-26 A	17-Aug-26	15-Apr-26		-159d	82.69%	Backwash System for BACF					
S221340	BACF Backwash pump and associated pipework-	20d	15d	15-Apr-26 A	17-Aug-26	15-Apr-26		-128d	25%						
S221360	BACF LVSB, MCCs and LCPs installation	10d	10d	31-Jul-26	11-Aug-26			-128d	0%						
S221370	BACF Cable tray installation	10d	10d	31-Jul-26	11-Aug-26			-128d	0%						
S221380	BACF Cable installation	5d	5d	31-Jul-26	04-Aug-26			-158d	0%						
S221390	BACF Cable termination	5d	5d	31-Jul-26	04-Aug-26			-158d	0%						
S221400	Accumulated treated water for BACF 5 backwash and distribution test	5d	5d	31-Jul-26	05-Aug-26			-128d	0%						
S221410	Availability of Thickener Feed Tank to receive the BACF backwash	0d	0d		11-Aug-26			-133d	0%	◆ Availability of Thickener Feed Tank to receive the BACF backwash					
BACF 5 Installation		79d	29d	28-May-26 A	02-Sep-26	28-May-26		-125d	63.29%	BACF 5 Installation					
S221730	Washwater trough installation	5d	5d	28-May-26 A	05-Aug-26	28-May-26		-125d	0%						
S221840	Underdrain backwash and distribution test	6d	6d	06-Aug-26	12-Aug-26			-125d	0%						
S221940	Support Gavel installation	7d	7d	13-Aug-26	20-Aug-26			-125d	0%						
S222020	Activated Carbon installation	7d	7d	20-Aug-26	27-Aug-26			-125d	0%						
S222040	Media backwash and distribution test	5d	5d	28-Aug-26	02-Sep-26			-125d	0%						
S222060	Availability of BACF for production of filtered water for subsequent	0d	0d		02-Sep-26			-125d	0%	◆ Availability of BACF for production of filtered water for subsequent					
BACF 6 Installation		74d	24d	29-May-26 A	27-Aug-26	29-May-26		-132d	67.57%	BACF 6 Installation					
S221810	Washwater trough installation	5d	5d	29-May-26 A	05-Aug-26	29-May-26		-132d	0%						
S222010	Support Gavel installation	7d	7d	06-Aug-26	13-Aug-26			-132d	0%						
S222030	Activated Carbon installation	7d	7d	14-Aug-26	21-Aug-26			-132d	0%						
S222050	Media backwash and distribution test	5d	5d	22-Aug-26	27-Aug-26			-132d	0%						
BACF 7 Installation		79d	29d	09-Jun-26 A	02-Sep-26	09-Jun-26		-132d	63.29%	BACF 7 Installation					
S221530	Washwater trough installation	5d	5d	09-Jun-26 A	05-Aug-26	09-Jun-26		-124d	0%						
S221540	Underdrain backwash and distribution test	4d	4d	06-Aug-26	10-Aug-26			-124d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- ◆

◆ Milestone

Summary

Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

(sheet 4 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
S221550	Support Gavel installation	7d	7d	11-Aug-26	18-Aug-26			-124d	0%						
S221560	Activated Carbon installation	7d	7d	11-Aug-26	18-Aug-26			-124d	0%						
S221570	Media backwash and distribution test	5d	5d	28-Aug-26	02-Sep-26			-132d	0%						
BACF 8 Installation		78d	28d	05-Jun-26 A	01-Sep-26	05-Jun-26		-131d	64.1%	BACF 8 Installation					
S221610	Washwater trough installation	5d	5d	05-Jun-26 A	05-Aug-26	05-Jun-26		-131d	0%						
S221630	Underdrain backwash and distribution test	4d	4d	06-Aug-26	10-Aug-26			-131d	0%						
S221640	Support Gavel installation	7d	7d	11-Aug-26	18-Aug-26			-131d	0%						
S221650	Activated Carbon installation	7d	7d	19-Aug-26	26-Aug-26			-131d	0%						
S221660	Media backwash and distribution test	5d	5d	27-Aug-26	01-Sep-26			-131d	0%						
BACF 1 Installation		111d	24d	27-May-26 A	27-Aug-26	27-May-26		-127d	78.38%	BACF 1 Installation					
S221690	Washwater trough installation	5d	5d	27-May-26 A	05-Aug-26	27-May-26		-127d	0%						
S221710	Underdrain backwash and distribution test	4d	4d	06-Aug-26	10-Aug-26			-127d	0%						
S221720	Support Gavel installation	5d	5d	11-Aug-26	15-Aug-26			-127d	0%						
S221740	Activated Carbon installation	5d	5d	17-Aug-26	21-Aug-26			-127d	0%						
S221750	Media backwash and distribution test	5d	5d	22-Aug-26	27-Aug-26			-127d	0%						
BACF 2 Installation		69d	19d	01-Jun-26 A	21-Aug-26	01-Jun-26		-122d	72.46%	BACF 2 Installation					
S221780	Washwater trough installation	5d	5d	01-Jun-26 A	05-Aug-26	01-Jun-26		-122d	0%						
S221790	Underdrain backwash and distribution test	4d	4d	06-Aug-26	10-Aug-26			-122d	0%						
S221800	Support Gavel installation	5d	5d	05-Aug-26	10-Aug-26			-122d	0%						
S221820	Activated Carbon installation	5d	5d	11-Aug-26	15-Aug-26			-122d	0%						
S221830	Media backwash and distribution test	5d	5d	17-Aug-26	21-Aug-26			-122d	0%						
BACF 3 Installation		28d	28d	31-Jul-26	01-Sep-26			-131d	0%	BACF 3 Installation					
S221870	Washwater trough installation	5d	5d	31-Jul-26	05-Aug-26			-131d	0%						
S221880	Underdrain backwash and distribution test	4d	4d	06-Aug-26	10-Aug-26			-131d	0%						
S221890	Support Gavel installation	7d	7d	11-Aug-26	18-Aug-26			-131d	0%						
S221900	Activated Carbon installation	7d	7d	19-Aug-26	26-Aug-26			-131d	0%						
S221910	Media backwash and distribution test	5d	5d	27-Aug-26	01-Sep-26			-131d	0%						
BACF 4 Installation		19d	19d	31-Jul-26	21-Aug-26			-111d	0%	BACF 4 Installation					
S221960	Washwater trough installation	5d	5d	31-Jul-26	05-Aug-26			-111d	0%						
S221970	Underdrain backwash and distribution test	4d	4d	06-Aug-26	10-Aug-26			-111d	0%						
S221980	Support Gavel installation	5d	5d	11-Aug-26	15-Aug-26			-111d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

(sheet 5 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
S221990	Activated Carbon installation	5d	5d	17-Aug-26	21-Aug-26			-111d	0%						
S222000	Media backwash and distribution test	5d	5d	11-Aug-26	15-Aug-26			-111d	0%						
Sampling System		10d	10d	31-Jul-26	11-Aug-26			-113d	0%						
S222810	Sampling System E&M installation	10d	10d	31-Jul-26	11-Aug-26			-113d	0%						
Service Water System		10d	10d	31-Jul-26	11-Aug-26			-113d	0%						
S222820	Service Water System E&M installation	10d	10d	31-Jul-26	11-Aug-26			-113d	0%						
Lamella & Supernatant Plant		247d	10d	02-Jun-25 A	11-Aug-26	02-Jun-25		-113d	95.95%						
S222850	Pipeworks, valves and instruments installation	45d	10d	19-Sep-25 A	11-Aug-26	19-Sep-25		-123d	77.78%						
S222860	Electrical installation	10d	10d	31-Jul-26	11-Aug-26			-133d	0%						
S222870	Lifting Appliance installation and load test for WTB	150d	10d	02-Jun-25 A	11-Aug-26	02-Jun-25		-113d	93.33%						
Building Services		174d	30d	03-Nov-25 A	03-Sep-26	03-Nov-25		-126d	82.76%						
S222900	Installation of MVAC system,plumbing and drainage system	30d	10d	03-Nov-25 A	11-Aug-26	03-Nov-25		-113d	66.67%						
S222910	Installation of Fire services system	30d	20d	25-Nov-25 A	22-Aug-26	25-Nov-25		-130d	33.33%						
S222940	Installation of CCTV system	10d	10d	31-Jul-26	11-Aug-26			-133d	0%						
S222950	Security Access Control System	10d	10d	06-Aug-26	17-Aug-26			-133d	0%						
S222960	Telephone System	10d	10d	12-Aug-26	22-Aug-26			-133d	0%						
S222970	Wireless Communication System	10d	10d	18-Aug-26	28-Aug-26			-133d	0%						
S222980	Public Address System	10d	10d	24-Aug-26	03-Sep-26			-133d	0%						
S222990	Photovoltaic Solar Power System	10d	10d	24-Aug-26	03-Sep-26			-126d	0%						
S223000	Water Leakage Detection System	5d	5d	31-Jul-26	05-Aug-26			-101d	0%						
S223001	Installation of lightning protection system installation for WTB	10d	10d	07-Feb-26 A	11-Aug-26	07-Feb-26		-113d	0%						
Power Supply System		38d	5d	22-Nov-25 A	05-Aug-26	22-Nov-25		325d	86.84%						
S202271	Construction of HV/LV Cable Pit	15d	5d	22-Nov-25 A	05-Aug-26	22-Nov-25		325d	66.67%						
S302273	Backfill and Road Reinstatement Works for West Side of WTB	15d	5d	10-Apr-26 A	05-Aug-26	10-Apr-26		-101d	66.67%						
Temporary Recirculation route for T&C		10d	10d	24-Aug-26	02-Sep-26			-160d	0%						
S223100	Installation of temporary pumps at SRGF Outlet Channels	5d	5d	27-Aug-26	31-Aug-26			-160d	0%						
S223110	Installation of pipework, valves and instruments	5d	5d	24-Aug-26	28-Aug-26			-160d	0%						
S223130	Functional test of the recirculation system	5d	5d	29-Aug-26	02-Sep-26			-160d	0%						
Temporary Arrangements for Discharge to Waste Streams		20d	20d	12-Aug-26	03-Sep-26			-133d	0%						
S223140	Installation of wastewater treatment units besides Thickener Feed	10d	10d	12-Aug-26	22-Aug-26			-133d	0%						
S223150	Installation of pipeworks, valves and instruments	10d	10d	24-Aug-26	03-Sep-26			-133d	0%						



Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme - August 2026 to October 2026

(sheet 6 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
S223160	Electrical installation	10d	10d	24-Aug-26	03-Sep-26			-133d	0%						
Mechanical Works		20d	20d	31-Jul-26	22-Aug-26			-123d	0%						
S223206	Installation of lifting appliances at WTB	20d	20d	31-Jul-26	22-Aug-26			-123d	0%						
Testing and Commissioning		55d	55d	31-Jul-26	23-Sep-26			-176d	0%						
S223240	Individual tests of sub-system	8d	8d	16-Sep-26	23-Sep-26			-176d	0%						
S223250	Power energization at WTB	5d	5d	31-Jul-26	05-Aug-26			-108d	0%						
Inlet Chamber		30d	10d	01-Jun-26 A	11-Aug-26	01-Jun-26		-113d	66.67%						
S223300	Construction of inlet valve chamber	10d	5d	01-Jun-26 A	05-Aug-26	01-Jun-26		-108d	50%						
S223310	Inlet Valve Chamber E&M Installation	30d	10d	09-Jun-26 A	11-Aug-26	09-Jun-26		-113d	66.67%						
Office and Laboratory Building		838d	46d	30-May-24 A	14-Sep-26	30-May-24		-167d	94.51%						
Statutory Submission schedule		28d	28d	12-Aug-26	08-Sep-26			-161d	0%						
S223400	FS_Form FSI314, FSI 501 & As-built dwgs for O&LB	14d	14d	12-Aug-26	25-Aug-26			-161d	0%						
S223410	FS_Certificate (Acceptance memo) for O&LB	14d	14d	26-Aug-26	08-Sep-26			-161d	0%						
Building Service		629d	15d	30-May-24 A	17-Aug-26	30-May-24		-126d	97.62%						
S223450	Installation of MVAC system and electrical services	180d	5d	04-Jul-25 A	05-Aug-26	04-Jul-25		-129d	97.22%						
S223450.1	Installation of Fire services system	100d	15d	30-May-24 A	17-Aug-26	30-May-24		-139d	85%						
S223460	Installation of plumbing and drainage system	150d	10d	24-May-25 A	11-Aug-26	24-May-25		-132d	93.33%						
S223470	Installation of CCTV system,security access control system,wireless communication system and PA system	170d	15d	23-Oct-25 A	17-Aug-26	23-Oct-25		-126d	91.18%						
S223475	Installation of water leakage detection system	90d	15d	13-Nov-25 A	17-Aug-26	13-Nov-25		-141d	83.33%						
Procurement of Laboratory Furniture and Equipment		90d	15d	02-Oct-25 A	17-Aug-26	02-Oct-25		-131d	83.33%						
S202011	Procurement of furniture and laboratory equipment	90d	15d	02-Oct-25 A	17-Aug-26	02-Oct-25		-131d	83.33%						
Architectural Works,Furniture and Labortory Equipment		270d	10d	24-Mar-25 A	11-Aug-26	24-Mar-25		-136d	96.3%						
S223495	Installation of external wall tiles	120d	5d	24-Mar-25 A	05-Aug-26	24-Mar-25		-131d	95.83%						
S223500	Installation of furniture and laboratory equipment	90d	10d	06-Jun-25 A	11-Aug-26	06-Jun-25		-136d	88.89%						
Testing and Commissioning		28d	28d	18-Aug-26	14-Sep-26			-174d	0%						
S223510	Inspection after installation of E&M works	14d	14d	18-Aug-26	31-Aug-26			-174d	0%						
S223530	Individual tests of sub-system	14d	14d	01-Sep-26	14-Sep-26			-174d	0%						
Reinstatement Works		187d	15d	29-Dec-25 A	17-Aug-26	29-Dec-25		-111d	91.98%						
S223541	Drainage works near the O&LB	20d	5d	29-Dec-25 A	05-Aug-26	29-Dec-25		-111d	75%						
S223545	Backfill and Reinstatement the road	10d	10d	06-Aug-26	17-Aug-26			-111d	0%						
Dewatering Building		456d	31d	16-Nov-24 A	04-Sep-26	16-Nov-24		-134d	93.2%						



Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme - August 2026 to October 2026

(sheet 7 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
S223610	Installation of new filter press system	270d	2d	16-Nov-24 A	01-Aug-26	16-Nov-24		-130d	99.26%						
S223615	Replacement of MVAC system	150d	30d	20-Mar-25 A	03-Sep-26	20-Mar-25		-134d	80%						
S223617	Dewatering system Testing and Commissioning	24d	24d	03-Aug-26	29-Aug-26			-130d	0%						
S223618	Handover to Plant Operator	1d	1d	04-Sep-26	04-Sep-26			-134d	0%						
Washwater System		25d	25d	31-Jul-26	28-Aug-26			-121d	0%						
S223620	Modification of washwater equalization tanks No.1 and No.2-	15d	15d	31-Jul-26	17-Aug-26			-118d	0%						
S223630	Modification of sludge thickeners and associated pipeworks	15d	15d	31-Jul-26	17-Aug-26			-121d	0%						
S223635	Electrical installation	10d	10d	31-Jul-26	11-Aug-26			-116d	0%						
S223638	Testing of washwater system	10d	10d	18-Aug-26	28-Aug-26			-121d	0%						
Chemical Building		814d	31d	21-Mar-23 A	04-Sep-26	21-Mar-23		-127d	96.19%						
Modification of Existing Lime System & other systems and Installatio		550d	30d	29-Nov-23 A	03-Sep-26	29-Nov-23		-133d	94.55%						
S223720	Modification of the existing alum,polyelectrolyte and silicofluoride system,lime watersystem,alum sludge holding tanks	150d	10d	25-Jun-25 A	11-Aug-26	25-Jun-25		-133d	93.33%						
S223725	Modification of electrical works	180d	10d	02-Jul-25 A	03-Sep-26	02-Jul-25		-133d	94.44%						
S223726	MiMEP erection in Chemical Building	250d	10d	29-Nov-23 A	11-Aug-26	29-Nov-23		-113d	96%						
Electrical Installation		784d	31d	21-Mar-23 A	04-Sep-26	21-Mar-23		-127d	96.05%						
S223729	Replacement of MVAC system	200d	10d	21-Mar-23 A	04-Sep-26	21-Mar-23		-127d	95%						
S223730	Electrical installation	150d	15d	20-Jun-25 A	17-Aug-26	20-Jun-25		-118d	90%						
S223731	Replacement of existing lighting system	200d	20d	21-Aug-25 A	22-Aug-26	21-Aug-25		-116d	90%						
Chlorination Building		123d	19d	04-Aug-25 A	21-Aug-26	04-Aug-25		-115d	84.55%						
S224001	Installation of hypochlorite dosing system	10d	5d	08-Oct-25 A	05-Aug-26	08-Oct-25		-134d	50%						
S224002	Modification of existing chlorine water distribution pipework	10d	5d	06-Aug-25 A	05-Aug-26	06-Aug-25		-134d	50%						
S224010	Modification and replacement of the existing Chlorine Building power supply and distribution system	10d	5d	06-Aug-25 A	21-Aug-26	06-Aug-25		-122d	50%						
S224011	Replacement of existing lighting system	10d	5d	04-Aug-25 A	21-Aug-26	04-Aug-25		-115d	50%						
S224015	Tie-in common manifold to new Stream 2A with 2 new chlorinators	10d	5d	16-Oct-25 A	05-Aug-26	16-Oct-25		-101d	50%						
S224016	Connection of the new chlorinators to the hypochlorite dosing system	10d	5d	08-Oct-25 A	05-Aug-26	08-Oct-25		-101d	50%						
Filter Gallery, Chlorine Contact Tank and Clear Water Tank		38d	38d	31-Jul-26	12-Sep-26			-134d	0%						
S224020	Installation of dosing lines sampling-	10d	10d	31-Jul-26	11-Aug-26			-113d	0%						
S224021	Modification of existing water pipes-	15d	15d	31-Jul-26	17-Aug-26			-114d	0%						
S224022	Replacement of new flowmeter of stream 2A-	10d	10d	12-Aug-26	22-Aug-26			-119d	0%						
S224023	Sterilization of pipeworks	3d	3d	10-Sep-26	12-Sep-26			-134d	0%						
S224024	Replacement of MVAC system-	30d	30d	06-Aug-26	09-Sep-26			-134d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

(sheet 8 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
Laying of Sludge Pipe (SP-01) CHF 0 to 218		424d	29d	20-Jan-24 A	02-Sep-26	20-Jan-24		-125d	93.16%	Laying of Sludge Pipe (SP-01) CHF 0 to 218					
S313360	Laying of Sludge pipe (SP-01) CHF 100 to 172 from lamellar settler to existing DN800 Washwater pipe	35d	10d	20-Jan-24 A	11-Aug-26	20-Jan-24		-120d	71.43%						
S313365	Pressure test for sludge pipe (SP-01)	7d	7d	12-Aug-26	19-Aug-26			-120d	0%						
S401070	Connection to existing DN800 washwater pipe	7d	7d	26-Aug-26	02-Sep-26			-125d	0%						
Laying of Sludge Pipe (SP-02) CHG 0 to 209		768d	22d	20-Jan-24 A	25-Aug-26	20-Jan-24		-125d	97.14%	Laying of Sludge Pipe (SP-02) CHG 0 to 209					
S313340	Laying of Sludge pipe (SP-02) CHG 167 to 100 from existing alum sludge holding tank to existing DN800 Washwater pipe	35d	10d	20-Jan-24 A	11-Aug-26	20-Jan-24		-136d	71.43%						
S313342	Pressure test for sludge pipe (SP-02)	5d	5d	12-Aug-26	17-Aug-26			-125d	0%						
S401080	Connection to existing DN800 washwater pipe	7d	7d	18-Aug-26	25-Aug-26			-125d	0%						
Remaining Laying of Pipe Works		262d	40d	28-Oct-25 A	15-Sep-26	28-Oct-25		-136d	84.73%	Remaining Laying of Pipe Works					
S302081	Excavation and ELS for fresh water main FWM-3A & FWM-3B	45d	5d	28-Oct-25 A	05-Aug-26	28-Oct-25		-118d	88.89%						
S302091	Laying of remaining fresh water main FWM-3A & FWM-3B	10d	10d	06-Aug-26	17-Aug-26			-118d	0%						
S302092	Fresh water main 3A&3B pipe connection works	7d	7d	18-Aug-26	25-Aug-26			-118d	0%						
S313440	Laying of Sludge washwater recycle pipe (SP-03) CHJ 0 to 38.9	7d	7d	06-Aug-26	13-Aug-26			-136d	0%						
S313450	SP-03 connection to DN800 washwater pipe and existing filter press filtrate pipe	7d	7d	08-Sep-26	15-Sep-26			-136d	0%						
S313460	Laying of Thickener influent pipe (T1-01) CHH 0 to 7.2	7d	7d	14-Aug-26	21-Aug-26			-136d	0%						
S313480	Laying of Thickener overflow pipe (T0-01) CHK 0 to 29.1	7d	7d	22-Aug-26	29-Aug-26			-136d	0%						
S313490	T1-01 connection to existing DN300 thickner overflow pipe	7d	7d	31-Aug-26	07-Sep-26			-136d	0%						
S313500	Laying of remaining sampling pipe(spp01-05)	10d	10d	31-Jul-26	11-Aug-26			-111d	0%						
S313510	Construction of non-return valve chamber and associated works	30d	10d	09-Feb-26 A	11-Aug-26	09-Feb-26		-106d	66.67%						
S313520	Construction of DN200 by-pass system	15d	15d	13-Nov-25 A	17-Aug-26	13-Nov-25		-111d	0%						
S313530	Pipe laying of FWM-1 and FWM-2	10d	10d	31-Jul-26	11-Aug-26			-111d	0%						
S313540	DN300 valve for existing thickener overflow pipe	15d	15d	31-Jul-26	17-Aug-26			-116d	0%						
S313560	DN400 valve for existing washwater recycle pipe	15d	15d	31-Jul-26	17-Aug-26			-116d	0%						
S313570	DN40 PYDP-01 to be connected to existing polymer pumps	15d	15d	31-Jul-26	17-Aug-26			-116d	0%						
Control System		166d	20d	04-Nov-25 A	22-Aug-26	04-Nov-25		-116d	87.95%	Control System					
S224030	Installation of new DCS, BEMS, Local Control Panels, PLCs, ALCPs, MMIs and TMAS	145d	15d	04-Nov-25 A	17-Aug-26	04-Nov-25		-118d	89.66%						
S224040	Modification of stream I DCS system and integration with stream IIA DCS system	15d	15d	31-Jul-26	17-Aug-26			-118d	0%						
S224045	Installation of NOSS	20d	20d	31-Jul-26	22-Aug-26			-116d	0%						
Siu Ho Wan Pumping Station		30d	30d	31-Jul-26	03-Sep-26			-133d	0%	Siu Ho Wan Pumping Station					
S224050	Modification of backwash pump to stream IIA SRGF-	30d	30d	31-Jul-26	03-Sep-26			-133d	0%						
S224060	Installation of plant water transfer system-	30d	30d	31-Jul-26	03-Sep-26			-133d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

(sheet 9 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
Administration Building		767d	40d	15-Feb-24 A	15-Sep-26	15-Feb-24		-136d	94.78%	Administration Building					
S201760	Modification work to the existing Control Room located on the 1st Floor	180d	30d	15-Feb-24 A	03-Sep-26	15-Feb-24		-136d	83.33%						
S201770	Replacement of existing mimic display board with with new 65 inch LCD monitor and controller	10d	10d	04-Sep-26	15-Sep-26			-136d	0%						
S201771	Replacement of MVAC system	360d	10d	26-Sep-24 A	11-Aug-26	26-Sep-24		-106d	97.22%						
S201772	Installation of Ceiling and Modification of Raising Floor	50d	10d	15-Jun-26 A	11-Aug-26	15-Jun-26		-106d	80%						
Intergrated Testing and Commissioning		10d	10d	14-Sep-26	23-Sep-26			-176d	0%	Intergrated Testing and Commissioning					
S224080	Preliminary tests of main treatment processes	8d	8d	14-Sep-26	21-Sep-26			-174d	0%						
S224100	Planned completion of Section 2 of the Works	0d	0d		23-Sep-26			-176d	0%	◆ Planned completion of Section 2 of the Works					
Section 3 of the Works		421d	34d	01-Sep-25 A	02-Sep-26	01-Sep-25		-127d	91.92%	Section 3 of the Works					
Siu Ho Wan Raw Water Booster Pumping Station		269d	34d	27-Nov-25 A	02-Sep-26	27-Nov-25		-155d	87.36%	Siu Ho Wan Raw Water Booster Pumping Station					
Building Services		30d	10d	08-May-26 A	11-Aug-26	08-May-26		-106d	66.67%	Building Services					
S312255	Water Leakage Detection System	30d	10d	08-May-26 A	11-Aug-26	08-May-26		-106d	66.67%						
Testing and Commissioning		215d	34d	27-Nov-25 A	02-Sep-26	27-Nov-25		-155d	84.19%	Testing and Commissioning					
S312460	Individual tests of sub-system	25d	8d	27-Nov-25 A	08-Aug-26	27-Nov-25		-109d	68%						
S312520	FSD inspection and approval	5d	5d	18-Aug-26	22-Aug-26			-116d	0%						
S312540	Planned completion of Section 3 of the Works	0d	0d		02-Sep-26			-155d	0%	◆ Planned completion of Section 3 of the Works					
Remaining Works		294d	25d	01-Sep-25 A	28-Aug-26	01-Sep-25		-121d	91.5%	Remaining Works					
Laying of Raw Water Main (RWM-2) CHD 118 to 150		294d	25d	01-Sep-25 A	28-Aug-26	01-Sep-25		-121d	91.5%	Laying of Raw Water Main (RWM-2) CHD 118 to 150					
S313082	Construction of associated pit and chamber	30d	15d	01-Sep-25 A	17-Aug-26	01-Sep-25		-121d	50%						
S313083	Pressure test	10d	10d	18-Aug-26	28-Aug-26			-121d	0%						
Laying of Raw Water Main (RWM-2) CHD 150 to 403.3		7d	7d	31-Jul-26	07-Aug-26			-103d	0%	Laying of Raw Water Main (RWM-2) CHD 150 to 403.3					
S401050	Connection to WTB(CHD 380-395)	7d	7d	31-Jul-26	07-Aug-26			-103d	0%						
Laying of Raw Water Main (RWM-3) CHE 0 to 200.9		7d	7d	31-Jul-26	07-Aug-26			-103d	0%	Laying of Raw Water Main (RWM-3) CHE 0 to 200.9					
S313430	Connection to WTB(CHE 185-201)	7d	7d	31-Jul-26	07-Aug-26			-103d	0%						
Roadwork		70d	20d	18-Sep-25 A	22-Aug-26	18-Sep-25		-96d	71.43%	Roadwork					
S314100	Laying of ducting,power and control cables,and road lighting works	25d	10d	18-Sep-25 A	11-Aug-26	18-Sep-25		-86d	60%						
S321831	Construction of fencing	30d	20d	28-Jan-26 A	22-Aug-26	28-Jan-26		-116d	33.33%						
Section 4 of the Works-Landscape Softworks and Establisl		424d	424d	31-Jul-26	27-Sep-27			-19d	0%						
S401000.1	Construction of irrigation system and Landscape softworks for BPS	40d	40d	31-Jul-26	08-Sep-26			-5d	0%						
S401000.2	Construction of irrigation system and Landscape softworks for O&LB	40d	40d	05-Aug-26	13-Sep-26			-5d	0%						
S401000.3	Construction of irrigation system and Landscape softworks for WTB	30d	30d	29-Aug-26	27-Sep-26			-19d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- ◆

◆ Milestone

Summary

Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

(sheet 10 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
S401010	Establishment works	365d	365d	28-Sep-26	27-Sep-27			-19d	0%						
S401020	Planned completion of Section 4 of the Works	0d	0d		27-Sep-26			346d	0%						
PMI252-Provision of Enabling Works for Achieving a Treati		221d	180d	10-Jun-26 A	26-Jan-27	10-Jun-26		195d	18.55%						
PMI252 - Civil and E&M Design, Procument and Delivery		221d	180d	10-Jun-26 A	26-Jan-27	10-Jun-26		48d	18.55%						
EW20020	Civil Temporary Works Design and Method Statement Approval	14d	0d	10-Jun-26 A	02-Aug-26 A	10-Jun-26	02-Aug-26		100%						
EW20470	Tendering process,Subletting, Procurement, FAT and Material Delivery for Hypo System	150d	130d	15-Jun-26 A	07-Dec-26	15-Jun-26		13d	13.33%						
EW20480	Submission and Approval of DG Application for Hypo System	180d	180d	31-Jul-26	26-Jan-27			48d	0%						
EW20490	Submission and Approval of Detailed Design for Lime Dosing System	90d	90d	20-Aug-26	17-Nov-26			55d	0%						
EW20510	Submission and Approval of Detailed Design for Sludge Thickener System	100d	100d	09-Sep-26	17-Dec-26			55d	0%						
PMI252 - Construction and Installation Works		120d	120d	07-Jul-26 A	27-Nov-26	07-Jul-26		255d	0%						
Sludge Thickener and Facilities		100d	100d	07-Jul-26 A	07-Nov-26	07-Jul-26		164d	0%						
EW20080	1st pour of base slab construction (thickener) +27.9mPD to +31.0mPD	11d	0d	07-Jul-26 A	01-Aug-26 A	07-Jul-26	01-Aug-26		100%						
EW20090	Wall construction of sludge thickener +31.0mPD to +35.125mPD, including u-channel	14d	14d	10-Aug-26	23-Aug-26			65d	0%						
EW20100	Compaction works and plate load test for footing of access walkway	20d	20d	24-Aug-26	12-Sep-26			144d	0%						
EW20110	Footing construction of sludge thickening facilities	14d	14d	07-Sep-26	20-Sep-26			108d	0%						
EW20240	Backfilling and SRT test	10d	10d	31-Jul-26	09-Aug-26			65d	0%						
EW20250	Footing F101 construction	14d	14d	13-Sep-26	26-Sep-26			144d	0%						
EW20260	Column C101 to C104 construction	21d	21d	27-Sep-26	17-Oct-26			144d	0%						
EW20270	Staircase, beam and landing construction	21d	21d	18-Oct-26	07-Nov-26			144d	0%						
EW20290	Excavation, compaction for footing construction of sludge thickening facilities	14d	14d	24-Aug-26	06-Sep-26			108d	0%						
EW20300	Column C1 to C6 construction (+30mPD to +33mPD)	14d	14d	21-Sep-26	04-Oct-26			108d	0%						
EW20310	Beam and slab construction for 1st floor at +33.7mPD	14d	14d	05-Oct-26	18-Oct-26			108d	0%						
EW20320	Column C1 to C6 construction (+33.7mPD to +37.2mPD)	14d	14d	19-Oct-26	01-Nov-26			108d	0%						
EW20370	Finishes and water tightness test	30d	30d	24-Aug-26	22-Sep-26			210d	0%						
Hypo System		91d	91d	24-Aug-26	22-Nov-26			135d	0%						
EW20120	Excavation, compaction and plate load test for footing construction of hypo	14d	14d	24-Aug-26	06-Sep-26			65d	0%						
EW20130	Foundation slab construction	7d	7d	07-Sep-26	13-Sep-26			65d	0%						
EW20135	Pipe trough construction for NaOCl dosing system	70d	70d	14-Sep-26	22-Nov-26			135d	0%						
EW20140	Bund wall construction up to +31.8mPD in storage area	5d	5d	14-Sep-26	18-Sep-26			65d	0%						
EW20150	Steel column erection	14d	14d	19-Sep-26	02-Oct-26			65d	0%						
EW20160	Steel beam erection at +33.9mPD	14d	14d	03-Oct-26	16-Oct-26			65d	0%						



- Actual Work
- Non-Critical Activity
- Critical Activity
- Milestone

Summary

Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

(sheet 11 of 12)

Contract No. 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping

Data Date:31-Jul-26

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2026					
										Jul 53	Aug 54	Sep 55	Oct 56	Nov 57	Dec 58
External works		120d	120d	31-Jul-26	27-Nov-26			255d	0%	External works					
EW20450	DN50 pipes laying from hypo system to filter gallery	60d	60d	31-Jul-26	28-Sep-26			71d	0%						
EW20460	DN50 pipes laying from hypo system to WTB	60d	60d	29-Sep-26	27-Nov-26			71d	0%						
EW20800	Pipework connecting the Hypo Storage Area and the Chemical Building stage 1	20d	20d	31-Jul-26	19-Aug-26			315d	0%						
EW20810	pipework connecting the Hypo Storage Area and the Chemical Building stage 2	20d	20d	20-Aug-26	08-Sep-26			315d	0%						
EW20820	Pipework connecting the Hypo Storage Area and the Chemical Building stage 3	20d	20d	09-Sep-26	28-Sep-26			315d	0%						



中國路橋
CRBC

- Actual Work
- Non-Critical Activity
- Critical Activity
- ◆

◆ Milestone

Summary

Date	Revision	Checked	Approved
31-Jul-26	1	CLX	RM

3 Month Rolling Programme -
August 2026 to October 2026

(sheet 12 of 12)